

**PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE**

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	N.T.P	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / MILESTONES
		START	FINISH				START	FINISH			
FM 110 (IH 35 to SH 123) CSJ: 3545-02-003 (revised from 3545-02-001) Letting: County	S&B	May 2009	Nov 2011	Apr 2012	May 2012	Jun 2012	Jun 2012	Aug 2013	Env Assessment FHWA Decision Date: Feb 2012  Public Hearing Date: 10/29/09  Public Meeting Date: 02/24/11	<b>Program Managers:</b> HNTB → Draft bullet points listing justification for not incorporating sidewalks into the project for TxDOT STAO by 03/02/12 HNTB → Schedule Yarrington Bridge kick-off meeting with Hays County / PSI / CP&Y by 02/28/12 HNTB → Draft letter for Commissioner Ingalsbe to property owners re: Construction Kick-Off by 03/09/12  <b>Designers:</b> S&B → Provide PSI with change in PM letter by 02/29/12 S&B → Provide HNTB with anticipated PS&E completion by 02/29/12 S&B → Obtain ROW maps for submission by 03/09/12 S&B → Review Clovis Barker files and provide comments by 03/02/12	<ul style="list-style-type: none"> <li>- HNTB returned 30% PS&amp;E submittal with review comments to S&amp;B.</li> <li>- Commissioner's Court (09/29/09) approved LAN to complete ROW acquisition along FM 110.</li> <li>- HNTB met with PSI, HDR, City of San Marcos, S&amp;B, and Hays County on Friday 10/09/09 to discuss a possible tie in point between the City and PTF portion of FM 110.</li> <li>- TxDOT held a Public Hearing at the San Marcos High school Thursday 10/29/09.</li> <li>- HNTB met with PSI, and the City of San Marcos to discuss and revise the Interlocal Agreement on Monday 11/23/09.</li> <li>- HNTB met with HDR, LAN, and the City of San Marcos to coordinate ROW Acquisition efforts along FM 110 on Thursday 01/21/10.</li> <li>- HNTB met with S&amp;B and the TxDOT Austin District Office on 02/10/10 for a 30% review meeting</li> <li>- HNTB met with S&amp;B and the TxDOT Austin District Office on 11/07/11 for a 90% review meeting</li> </ul>
IH 35 Phase 2A (RM 150 Realignment) CSJ: 0805-01-017 Letting: TxDOT	URS	Dec 2008	Dec 2011	Apr 2012	May 2012	Jun 2012	Jun 2012	May 2013	FONSI Issued: 01/05/12  Open House Date: 2/26/09  Public Hearing Date: Date: 09/08/11	<b>Program Managers:</b> HNTB → Coordinate with LAN/ PSI / Hays County to provide City of Kyle with invoice for ROW acquisitions / ROW services by 03/02/12 HNTB → Follow up with URS re: ILA between City of Kyle and TxDOT for illumination by 02/29/12 HNTB → Provide TxDOT STAO with Special Provision for Special Spec 8821 (RVSD) by 02/27/12 HNTB → Provide TxDOT STAO with response to Traffic Division comments for Special Specs by 02/29/12 HNTB → Provide LAN with P&P sheets along Parcel No. 5 by 02/27/12  <b>Designers:</b> URS → Provide TxDOT with original copy of Contract Schedule by 03/02/12 URS → Coordinate with utility companies to obtain executed utility joint use agreements for execution by Hays County by 03/09/12 LAN → Complete ROW acquisitions	<ul style="list-style-type: none"> <li>- City of Kyle approved the alignment concept Tuesday 08/04/09 at the City Council meeting.</li> <li>- HNTB returned draft CE with review comments to URS Tuesday 09/29/09.</li> <li>- Commissioner's Court (09/29/09) approved LAN to complete ROW acquisition along FM 150.</li> <li>- HNTB met with TxDOT and URS on Thursday 12/03/09 to discuss upsizing of pipes to accommodate for the drainage of a fully developed site along RM 150.</li> <li>- HNTB met with URS, Barshop&amp;Oles, Doucet, and the City of Kyle to discuss proposed utility locations for the RM 150 realignment project on Wednesday 01/20/10.</li> <li>- HNTB met with TxDOT to discuss driveway cuts requested by the developer along RM 150 and decided the request would not be approved by the state.</li> <li>- Placed IH 35 Phase 2A on the TIP on 04/22/10</li> </ul>
IH 35 Phase 2B (FM 1626 to Yarrington) CSJ: 0016-02-127 (revised from 0016-02-114) Letting: TxDOT	CP&Y	Dec 2008	Dec 2011	Apr 2012	May 2012	Jun 2012	Jun 2012	Aug 2013	FONSI Issued 12/16/11  Open House Date: 2/26/09  Public Hearing Date: 09/08/11	<b>TxDOT:</b> Acquire FPAA Acquire State LOA  <b>Program Managers:</b> HNTB → Provide CP&Y with executed Verizon Agreements by 03/02/12	<ul style="list-style-type: none"> <li>- HNTB met with CP&amp;Y for their monthly project status meeting.</li> <li>- CP&amp;Y submitted the CE for the IH 35 Frontage Roads to TxDOT for review on Monday 12/14/09.</li> <li>- The revised IH 35 Frontage Road CE was forwarded to TxDOT ENV on Monday 02/22/10 for their review and comment.</li> <li>- Placed IH 35 Phase 2B on the TIP on 04/22/10</li> </ul>

**PRECINCT 2 - COMMISSIONER MARK JONES**

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	N.T.P.	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / MILESTONES
		START	FINISH				START	FINISH			
FM 1626 - Southern Section (FM 2770 to FM 967) CSJ: 1539-01-013 Letting: County	Klotz Associates	Dec 2008	Dec 2012	June 2013	Aug 2013	Sept 2013	Sept 2013	Dec 2014	Env Assessment FHWA Decision Date: June 2013  Ant. Public Hearing Date: Sep 2012	<p><b>Program Managers:</b> HNTB → Coordinate with LAN to schedule meeting with property owner Gibberson by 03/09/12</p> <p><b>Designers:</b> Klotz → Submit revised submission schedule to HNTB by 03/16/12 Klotz → Coordinate with B. Caffey or Jeff Barton to discuss haul road negotiations by 03/09/12 Hicks Associates → Submit REVISED ENV doc for Klotz/HNTB review by 02/29/12 Cobb Fendley → Coordinate with utility companies</p>	<ul style="list-style-type: none"> <li>- A utility kick off meeting was held on Thursday 10/15/09 in conjunction with the Northern Section of FM 1626.</li> <li>- HNTB met with Klotz for their monthly project status meeting.</li> <li>- HNTB met with Klotz to discuss water quality and drainage issues along the Southern Section of FM 1626.</li> <li>- LAN received a 90 day extension to the existing ROE along the Kahlbau property along the Southern Section of FM 1626.</li> </ul>
FM 1626 - Northern Section (FM 967 to Brodie Ln) CSJ: 1539-01-005, etc. Letting: County	Jacobs	Dec 2008	Oct 2011	Feb 2012	Apr 2012	May 2012	May 2012	Jun 2014	FONSI Issued 10/19/11  Public Hearing Date: 12/08/09	<p><b>TxDOT:</b> Provide review/comments for ROW maps by 03/09/12</p> <p><b>Program Managers:</b> HNTB → Coordinate with Cobb Fendley to discuss updated certification letter for utility relocations by 03/09/12 HNTB → Coordinate with Hays County / Hays City / City of Buda to place reduced speed zone request on City Council agenda by 03/02/12 HNTB → Follow up with Jacobs to implement changes to general notes, etc. (tree-wells, VMS signs, Refl Pav Mrks, etc.) by 02/29/12 HNTB → Obtain specs for web cam on Little Bear Creek Bridge by 03/02/12 HNTB → Follow up with Hays County re: ILA with City of Buda for water line placed in highway contract by 03/02/12</p> <p><b>Designers:</b> Jacobs → Implement plan / general note change requests from HNTB by 03/09/12 LAN → Complete ROW acquisition of parcels</p>	<ul style="list-style-type: none"> <li>- A utility kick off meeting was held on Thursday 10/15/09 in conjunction with the Southern Section of FM 1626.</li> <li>- HNTB presented the CSS design solutions for the FM 1626 (Northern Section) to the Hays County Commissioners Court on Tuesday 11/24/09.</li> <li>- TxDOT held a public hearing at Elm Grove Elementary School for the FM 1626 (Northern Section) project on Tuesday 12/08/09.</li> <li>- HNTB met with Jacobs and the TxDOT Austin District office on 09/19/11 for a 90% follow up District Plan Review meeting</li> <li>- FHWA Issued FONSI on 10/19/11</li> </ul>
IH 35 Phase 1 (IH 35 from FM 2001 to FM 1626 & Kyle Crossing (CR 210) overpass) CSJ: 0016-02-107, etc Letting: TxDOT	TCB/AECOM		Mar 2009	Jul 2009	Aug 2009	Oct 2009	Oct 2009	Nov 2011	FONSI Issued 12/16/05. CE re-eval approved 8/29/08.	<p><b>TxDOT:</b> Declare Drainage Easement Surplus officially</p> <p><b>Program Managers:</b> HNTB → Hold meeting between Bob Harwood/Mark Kennedy/Lori Bible/Stephen Preston by 02/27/12 to discuss drainage easement HNTB → Provide PSI with REVISED LCRA invoice by 02/29/12</p> <p><b>Designers:</b> LAN → Complete ROW acquisition of parcel #3 Part 2 (Drainage Easement)</p>	<ul style="list-style-type: none"> <li>- County executed Utility Agreements (AT&amp;T, LCRA, PEC, and City of Kyle) at Commissioner's Court 08/18/09.</li> <li>- County executed Utility Agreements for Time Warner Cable, Center Point Energy, Grande Communications, Monarch Utilities, Go Forth Water, and Verizon.</li> <li>- County approved appraisals on parcels 3 (Parts 1&amp;2), 4,7,8,13, 17, and XX.</li> <li>- Hays County held a ground breaking ceremony for CR 210 on Wednesday 10/21/09.</li> </ul>
IH 35 Phase 2B (FM 1626 to Yarrington) CSJ: 0016-02-127 (revised from 0016-02-114) Letting: TxDOT	CP&Y	Dec 2008	Dec 2011	Apr 2012	May 2012	Jun 2012	Jul 2012	Sep 2013	FONSI Issued: 12/16/12  Open House Date: 2/26/09  Public Hearing Date: Date: 09/08/11	<p><b>TxDOT:</b> Acquire FPAA Acquire State LOA</p> <p><b>Program Managers:</b> HNTB → Provide CP&amp;Y with executed Verizon Agreements by 03/02/12</p>	<ul style="list-style-type: none"> <li>- HNTB met with CP&amp;Y for their monthly project status meeting.</li> <li>- CP&amp;Y submitted the CE for the IH 35 Frontage Roads to TxDOT for review on Monday 12/14/09.</li> <li>- The revised IH 35 Frontage Road CE was forwarded to TxDOT ENV on Monday 02/22/10 for their review and comment.</li> <li>- Placed IH 35 Phase 2B on the TIP on 04/22/10</li> </ul>

**PRECINCT 2 - COMMISSIONER MARK JONES**

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	N.T.P.	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / MILESTONES
		START	FINISH				START	FINISH			
FM 2001 (IH 35 NB frontage road connector) CSJ: 1776-02-014 Letting: TxDOT	HNTB	2005	Apr 2009	Sep 2009	Oct 2009	Jan 2010	Jan 2010	Sep 2010	FONSI issued 9/15/06.	<b>County:</b> No pending items. <b>Program Managers:</b> PSI → No pending items. <b>Designers:</b> HNTB → No pending items.	<ul style="list-style-type: none"> <li>- Hays County approved the amendment to the Pass Through Agreement.</li> <li>- Commissioners Court approved the Advanced Funding Agreement on Tuesday 08/18/09.</li> <li>- Hays County delivered construction dollars to TxDOT Wednesday 10/14/09.</li> <li>- TxDOT open for bids Wednesday 10/21/09 for the IH 35/ FM 2001 (Cross Road)</li> <li>- The engineer's construction estimate was \$627,358.30 and the apparent low bidder was Hunter Industries with a bid of \$492,049.64</li> </ul>

**PRECINCT 4 - COMMISSIONER RAY WHISENANT**

PROJECTS CONSTRUCTED	ENGINEER	CONTRACT OR	CEI Firm	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		ACTION ITEMS	PROGRESS - ACTION ITEMS
						START	FINISH		
US 290 (Nutty Brown Rd - Trautwein Rd) CSJ: 0113-07-057 Letting: TxDOT Change Order	TxDOT	Joe Bland	N/A - TxDOT		Sep 2008	Sep 2008	Jan 2010	<b>County:</b> Provide TxDOT with Invoice No. 8 <b>Program Managers:</b> HNTB → Obtain traffic counter data by 05/15/12	<ul style="list-style-type: none"> <li>- Hays County held a Ribbon Cutting Ceremony for US 290 West on Thursday 12/17/09.</li> </ul>