

**PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE**

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	N.T.P	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / MILESTONES
		START	FINISH				START	FINISH			
FM 110 (IH 35 to SH 123) CSJ: 3545-02-003 (revised from 3545-02-001) Letting: County	S&B	May 2009	Apr 2012	Jul 2012	Aug 2012	Sep 2012	Oct 2012	Nov 2013	Env Assessment FHWA Decision Date: Jun 2012  Public Hearing Date: 10/29/09  Public Meeting Date: 02/24/11	<b>Program Managers:</b> PSI → Coordinate with Hays County to provide TxDOT with invoicing for federal earmark HNTB → Provide B&GE with HNTB comments for QAP review by 01/29/13 HNTB → Create file structure for FM 110 in ProjectWise by 01/28/13 HNTB → Provide Doucet & Associates with FM 110 TxDOT schematics by 01/28/13  <b>Designers:</b> S&B → Provide HNTB with Work Authorization No. 2 by 02/01/13	<ul style="list-style-type: none"> <li>- Commissioner's Court (09/29/09) approved LAN to complete ROW acquisition along FM 110.</li> <li>- HNTB met with PSI, HDR, City of San Marcos, S&amp;B, and Hays County on Friday 10/09/09 to discuss a possible tie in point between the City and PTF portion of FM 110.</li> <li>- TxDOT held a Public Hearing at the San Marcos High school Thursday 10/29/09.</li> <li>- HNTB met with PSI, and the City of San Marcos to discuss and revise the Interlocal Agreement on Monday 11/23/09.</li> <li>- HNTB met with HDR, LAN, and the City of San Marcos to coordinate ROW Acquisition efforts along FM 110 on Thursday 01/21/10.</li> <li>- HNTB met with S&amp;B and the TxDOT Austin District Office on 02/10/10 for a 30% review meeting</li> <li>- HNTB met with S&amp;B and the TxDOT Austin District Office on 11/07/11 for a 90% review meeting</li> <li>- FHWA issued FONSI on 06/27/12</li> </ul>
Yarrington Bridge Project CSJ: 0016-02-135 Letting: TxDOT	CP&Y	Jan 2012	Jan 2013	Mar 2013	Apr 2013	May 2013	Jun 2013	Sep 2014	FONSI Issued: 12/16/11  Open House Date: 2/26/09  Public Hearing Date: 09/08/11	<b>TxDOT:</b> Provide HNTB with STAO 60% PS&E Plan Review comments by 02/01/13 Hold 90% District Plan Review on 02/28/13  <b>Program Managers:</b> HNTB → Follow up with CP&Y for status update on archeological survey by 01/28/13 HNTB → Provide Hays County with cost estimate for cul-de-sac construction by Champion Drive by 01/30/13 HNTB → Coordinate with CP&Y to obtain utility relocations update by 02/01/13  <b>Designers:</b> CP&Y → Provide TxDOT with updated design change memo addressing ENV review comments by 02/08/13	<ul style="list-style-type: none"> <li>- Hays County Commissioner's Court approved CP&amp;Y Supplemental Agreement No. 1 to the Professional Services Agreement adding the Yarrington Bridge Project to scope of services on 01/10/12</li> <li>- PSI, HNTB, CP&amp;Y met with Commissioner Ingalsbe to discuss Yarrington Bridge alternatives and estimates on 03/22/12</li> </ul>
IH 35 Phase 2A (RM 150 Realignment) CSJ: 0805-01-017 Letting: TxDOT	URS	Dec 2008	Dec 2011	Apr 2012	May 2012	Aug 2012	Sep 2012	Aug 2013	FONSI Issued: 01/05/12  Open House Date: 2/26/09  Public Hearing Date: 09/08/11	<b>Program Managers:</b> HNTB → Obtain PTF Utility Checklist for TxDOT by 01/28/13 HNTB → Obtain construction status update from TxDOT by 02/01/13  <b>Designers:</b> URS → Provide HNTB with Supplemental Agreement for Construction Phase Services by 02/01/13 URS → Provide HNTB with CPE Utility Agreements (TxDOT execution) by 02/01/13	<ul style="list-style-type: none"> <li>- City of Kyle approved the alignment concept Tuesday 08/04/09 at the City Council meeting.</li> <li>- HNTB returned draft CE with review comments to URS Tuesday 09/29/09.</li> <li>- Commissioner's Court (09/29/09) approved LAN to complete ROW acquisition along FM 150.</li> <li>- HNTB met with TxDOT and URS on Thursday 12/03/09 to discuss upsizing of pipes to accommodate for the drainage of a fully developed site along RM 150.</li> <li>- HNTB met with URS, Barshop&amp;Oles, Doucet, and the City of Kyle to discuss proposed utility locations for the RM 150 realignment project on Wednesday 01/20/10.</li> <li>- HNTB met with TxDOT to discuss driveway cuts requested by the developer along RM 150 and decided the request would not be approved by the state.</li> <li>- Placed IH 35 Phase 2A on the TIP on 04/22/10</li> </ul>
IH 35 Phase 2B (FM 1626 to Yarrington) CSJ: 0016-02-127 (revised from 0016-02-114) Letting: TxDOT	CP&Y	Dec 2008	Dec 2011	Apr 2012	May 2012	Jul 2012	Aug 2012	Oct 2013	FONSI Issued 12/16/11  Open House Date: 2/26/09  Public Hearing Date: 09/08/11	<b>Program Managers:</b> HNTB → Obtain construction status update from TxDOT by 02/01/13	<ul style="list-style-type: none"> <li>- HNTB met with CP&amp;Y for their monthly project status meeting.</li> <li>- CP&amp;Y submitted the CE for the IH 35 Frontage Roads to TxDOT for review on Monday 12/14/09.</li> <li>- The revised IH 35 Frontage Road CE was forwarded to TxDOT ENV on Monday 02/22/10 for their review and comment.</li> <li>- Placed IH 35 Phase 2B on the TIP on 04/22/10</li> </ul>

**PRECINCT 2 - COMMISSIONER MARK JONES**

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	N.T.P.	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / MILESTONES
		START	FINISH				START	FINISH			
FM 1626 - Southern Section (FM 2770 to FM 967) CSJ: 1539-01-013 Letting: County	Klotz Associates	Dec 2008	Dec 2012	June 2013	Aug 2013	Sept 2013	Sept 2013	Dec 2014	Env Assessment FHWA Decision Date: June 2013  Ant. Public Hearing Date: January 2013	<b>Program Managers:</b> HNTB → Draft Traffic Counter Layout Sheets by 02/08/13 HNTB → Coordinate with Klotz to incorporate design of Haul Rd by 01/28/13  <b>Designers:</b> Klotz → Submit Supplemental Agreement to HNTB for review/comment by 02/01/13 LAN → Complete ROW Acquisitions Cobb Fendley → Coordinate with utility companies	<ul style="list-style-type: none"> <li>- A utility kick off meeting was held on Thursday 10/15/09 in conjunction with the Northern Section of FM 1626.</li> <li>- HNTB met with Klotz for their monthly project status meeting.</li> <li>- HNTB met with Klotz to discuss water quality and drainage issues along the Southern Section of FM 1626.</li> <li>- LAN received a 90 day extension to the existing ROE along the Kahlbau property along the Southern Section of FM 1626.</li> </ul>
FM 1626 - Northern Section (FM 967 to Brodie Ln) CSJ: 1539-01-005, etc. Letting: County	Jacobs	Dec 2008	Oct 2011	Feb 2012	Apr 2012	May 2012	Oct 2012	Nov 2014	FONSI Issued 10/19/11  Public Hearing Date: 12/08/09	<b>Program Managers:</b> HNTB → Finalize Change Order Form by 01/28/13 HNTB → Coordinate with TxDOT to verify Interlocal Agreement for inspection of pre-cast materials by 01/28/13 HNTB → Coordinate with RS&H for review/comment of TCP Change Order by 02/01/13  <b>Designers:</b> LAN → Complete ROW acquisition of parcels Cobb Fendley → Complete utility relocations coordination  <b>Construction Inspectors:</b> RS&H → Upload progress photos onto improve1626.com website RS&H → Provide Hays County with two-week look ahead	<ul style="list-style-type: none"> <li>- A utility kick off meeting was held on Thursday 10/15/09 in conjunction with the Southern Section of FM 1626.</li> <li>- HNTB presented the CSS design solutions for the FM 1626 (Northern Section) to the Hays County Commissioners Court on Tuesday 11/24/09.</li> <li>- TxDOT held a public hearing at Elm Grove Elementary School for the FM 1626 (Northern Section) project on Tuesday 12/08/09.</li> <li>- HNTB met with Jacobs and the TxDOT Austin District office on 09/19/11 for a 90% follow up District Plan Review meeting</li> <li>- FHWA Issued FONSI on 10/19/11</li> </ul>
IH 35 Phase 1 (IH 35 from FM 2001 to FM 1626 & Kyle Crossing (CR 210) overpass) CSJ: 0016-02-107, etc Letting: TxDOT	TCB/AECOM		Mar 2009	Jul 2009	Aug 2009	Oct 2009	Oct 2009	Nov 2011	FONSI Issued 12/16/05. CE re-eval approved 8/29/08.	<b>TxDOT:</b> Declare Drainage Easement Surplus officially  <b>Program Managers:</b> HNTB → Complete MOU for drainage easement HNTB → Coordinate with TwinCrest Technologies for update to traffic counter software by 02/01/13  <b>Designers:</b> LAN → Complete ROW acquisition of parcel #3 Part 2 (Drainage Easement)	<ul style="list-style-type: none"> <li>- County executed Utility Agreements (AT&amp;T, LCRA, PEC, and City of Kyle) at Commissioner's Court 08/18/09.</li> <li>- County executed Utility Agreements for Time Warner Cable, Center Point Energy, Grande Communications, Monarch Utilities, Go Forth Water, and Verizon.</li> <li>- County approved appraisals on parcels 3 (Parts 1&amp;2), 4,7,8,13, 17, and XX.</li> <li>- Hays County held a ground breaking ceremony for CR 210 on Wednesday 10/21/09.</li> </ul>
IH 35 Phase 2B (FM 1626 to Yarrington) CSJ: 0016-02-127 (revised from 0016-02-114) Letting: TxDOT	CP&Y	Dec 2008	Dec 2011	Apr 2012	May 2012	Jul 2012	Aug 2012	Oct 2013	FONSI Issued: 12/16/12  Open House Date: 2/26/09  Public Hearing Date: 09/08/11	<b>Program Managers:</b> HNTB → Obtain construction status update from TxDOT by 02/01/13	<ul style="list-style-type: none"> <li>- HNTB met with CP&amp;Y for their monthly project status meeting.</li> <li>- CP&amp;Y submitted the CE for the IH 35 Frontage Roads to TxDOT for review on Monday 12/14/09.</li> <li>- The revised IH 35 Frontage Road CE was forwarded to TxDOT ENV on Monday 02/22/10 for their review and comment.</li> <li>- Placed IH 35 Phase 2B on the TIP on 04/22/10</li> </ul>

**PRECINCT 2 - COMMISSIONER MARK JONES**

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	N.T.P.	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / MILESTONES
		START	FINISH				START	FINISH			
FM 2001 (IH 35 NB frontage road connector) CSJ: 1776-02-014 Letting: TxDOT	HNTB	2005	Apr 2009	Sep 2009	Oct 2009	Jan 2010	Jan 2010	Sep 2010	FONSI issued 9/15/06.	<b>County:</b> No pending items. <b>Program Managers:</b> PSI → No pending items. <b>Designers:</b> HNTB → No pending items.	- Hays County approved the amendment to the Pass Through Agreement. - Commissioners Court approved the Advanced Funding Agreement on Tuesday 08/18/09. - Hays County delivered construction dollars to TxDOT Wednesday 10/14/09. - TxDOT open for bids Wednesday 10/21/09 for the IH 35/ FM 2001 (Cross Road) - The engineer's construction estimate was \$627,358.30 and the apparent low bidder was Hunter Industries with a bid of \$492,049.64

**PRECINCT 4 - COMMISSIONER RAY WHISENANT**

PROJECTS CONSTRUCTED	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		ACTION ITEMS	PROGRESS - ACTION ITEMS
						START	FINISH		
US 290 (Nutty Brown Rd - Trautwein Rd) CSJ: 0113-07-057 Letting: TxDOT Change Order	TxDOT	Joe Bland	N/A - TxDOT		Sep 2008	Sep 2008	Jan 2010	<b>County:</b> Provide TxDOT with Invoice No. 11 <b>Program Managers:</b> HNTB → Obtain traffic counter data by 02/15/13	- Hays County held a Ribbon Cutting Ceremony for US 290 West on Thursday 12/17/09.