

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
FM 621/Staples Road Corridor Safety Improvements Phase 2 (0.1 mile Southeast of Picasso Dr. to 0.2 mile Southeast of Old Bastrop Highway) CSJ (HSIP): 0987-03-011; 0914-33-085; 0914-33-014	RPS	Joe Bland Construction, LP	TxDOT	08/30/22	Summer 2023	Fall 2023	Spring 2024	TxDOT: Complete ROW Audit. County: Program Manager: Engineer: ROW: Completed. Utilities (BBI): Work with Guadalupe-Blanco River Authority (GBRA), Crystal Clear Special Utility District (CCUSD), Canyon Regional Water Authority (CRWA) and City of San Marcos (CoSM) to coordinate status of meeting clearance schedules.	- Two remaining Parcels 6 and 7 closed on 03/17/23. - Right-of-way fence removal was completed. - ROW documents were submitted to TxDOT 04/04/23 for TxDOT ROW Audit. - Biweekly Meeting with all Utility Companies with conflicts on the project, TxDOT, RPS, and BBI are being held biweekly. Meetings were held 04/13/23, 04/27/23, 05/11/23, 05/25/23. - CCSUD utility reimbursement agreement fully executed on 05/10/23. - Meeting held on 05/18/23 with BBI and RPS to discuss possible rephasing of Traffic Control Plan. - Meeting scheduled by TxDOT on 06/05/23 with Joe Bland to review utility clearance schedules.	
SH 80 at Military Drive Intersection Improvements to CR 266 CSJ: 0286-01-057; 0286-02-034	Cobb Fendley & Associates	Hunter Industries, Ltd.	TxDOT	04/20/22	07/15/22	07/18/22	Summer 2023	TxDOT: Program Manager: Engineer: Provide ongoing support in RFI and submittals ROW: Completed. Utilities: Completed.	- Paving final roadway surface continued for length of project; placement of temporary reflective pavement markings continued.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Old Bastrop Highway/CR 266 (Centerpoint Road to Rattler Road)	Doucet & Associates	Feb 2018	Summer 2023	Not Funded for Construction				Due Diligence Investigations Completed: April 2022	County: Provide determination if Transportation Department can fund construction costs associated with project. Program Manager: Contact property owner weekly regarding status of repair by utility company. Engineer: Submit missing final submittal items (general notes, specification list, waterline estimate). ROW (LJA/Del Prado Dietz): Complete. Utilities (BBI): Coordinate with utility companies on development of utility agreements, relocation schedules, and submittal of reimbursement invoices. Bluebonnet, CenturyLink/Lumen (Global), Crystal Clear, FiberLight and Zayo are cleared. Charter/Spectrum and Lumen (Local) can begin Utility Relocation now that Bluebonnet is complete. Cyrus One is no longer on project. City of San Marcos water plans are completed.	- Weekly Meetings with Doucet & Associates held 03/02/23, 03/09/23, 03/23/23. - Monthly Utility Coordination meeting held 04/14/23. - Partial Final Submittal received 03/23/23 and is under review. Additional items were received 03/28/23 and 04/12/23. - Lumen (Local) has received their Bluebonnet Pole Attachment permit and can begin their relocation. - Comment resolution meeting was held 05/25/23.
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
FM 2001 East Safety Improvements (Graef Road to existing FM 2001 Southeast of SH 21) CSJ: 1776-02-018	Kimley-Horn	Oct 2018	Fall 2024	Partially Funded for Construction Additional Construction Funding to be identified				Cleared by Partnership Project: 01/25/21	TxDOT: County: Program Manager: Schedule meeting with Kimley-Horn to discuss Traffic Study. Engineer: ROW (HDR, subconsultant to Kimley Horn): Obtain updated schedule for condemnation parcels from condemnation attorney; Obtain partial release of lien on Parcels 78 and 96. Coordinate with title company to obtain closing documents for Parcels 82 and 86. Utilities (Kimley Horn): Continue utility coordination with various agencies. Charter, CenturyLink, AT&T Legacy, and PEC are not in conflict. Utility conflicts with AT&T Local, Goforth Water, and CountyLine exist on the project. Obtain utility clearance letters from AT&T Local. Attain updated schedules from AT&T Local, Goforth Water, CountyLine, and CenterPoint. Obtain confirmation from CenterPoint that there are no conflicts. Assist Goforth Water and CountyLine in their joint-bid process.	- Caldwell County Commissioners Court approved Interlocal Agreement on 03/14/23. - Commissioners Court approved Interlocal Agreement at 03/28/23 meeting. - Submitted payment request package for Parcel 96 to County 03/22/23. - Biweekly meetings held with HDR and Kimley-Horn 03/07/23, 03/21/23, 04/05/23, 04/18/23, 05/03/23, 05/09/23, 05/23/23. - Meeting with County and Sheets & Crossfield held 05/09/23 to review condemnation parcels.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
FM 2001 Gap Safety Improvements (East of Sunfield to Graef Road) - ROW Only	N/A	N/A	N/A	Not Funded for Construction		Cleared by Partnership Project: 01/25/21		TxDOT: County: Program Manager: Engineer: ROW (LJA): Continue parcel negotiations. Five (5) parcels have closed: 64, 66, 68, 70, 72. Due to budgetary constraints, three (3) parcels will not move forward: 58, 59, 74. Counteroffers are outstanding on three (3) parcels: 56, 61, 65. Seven (7) parcels are under negotiation.	- Biweekly meetings with LJA held 03/02/23, 03/16/23, 04/13/23, 04/27/23, 05/11/23, 05/25/23. - Meeting with developer held 05/08/23. - Meeting with County and Sheets & Crossfield held 05/09/23 to review condemnation parcels. - As of 05/26/23, all appraisals have been conducted and five (5) closings have taken place.	
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
FM 110 Overpass at SH 123 CSJ: 3545-02-010	LJA	Hunter Industries, Ltd.	TxDOT	04/30/20	05/14/20	06/01/20	01/27/21	No pending items.	- Project Complete.	
SH 21 at FM 1966 (Pavement Widening) CSJ: 0474-02-070	LNV	Hunter Industries, Ltd.	TxDOT	N/A	N/A	Late 2020	Apr 2021	No pending items.	- Project Complete.	
SH 21 Environmental and ROW Preservation	HDR	N/A	N/A	Not Funded for Construction				No pending items.	- Project Complete.	
SH 21 at FM 1966 (Traffic Signal) CSJ: 0914-00-041	Ardurra (formerly LNV, LLC)	TxDOT	TxDOT	Jul 2021	Spring 2022	07/29/22	11/09/22	No pending items.	- Project Complete.	
FM 621/Staples Road Corridor Safety Improvements Phase 1 (0.1 mile Northwest of DeZavala Drive to 0.1 mile Southeast of Picasso Drive) CSJ: 0987-03-012	RPS	Hunter Industries, Ltd.	TxDOT	08/31/21	01/24/22	03/13/22	04/13/23	County: TxDOT: Complete ROW Audit. Program Manager: CEI/Engineer: Provide ongoing support in RFI and submittals. ROW: Completed. Utilities (BBI): Completed.	- ROW documents were submitted to TxDOT 04/04/23 for TxDOT ROW Audit. - Draft Interlocal Agreement reimbursement invoice to City of San Marcos for Parcel 7 utility easement costs sent to County Auditor on 04/24/23. - Coordination with City of San Marcos initiated on 05/22/23 regarding cost for Change Ordered fire hydrant relocation; anticipated City and County will process an Authorization of Change in Services address City's cost responsibility for relocation.	

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE									
PROJECTS COMPLETED Managed by Others	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
Low Water Crossing: Bunton Lane at Bunton Branch Creek	Garver	N/A	N/A	N/A	N/A	N/A	N/A	No pending items.	- City of Kyle, City of Umland and developers are proposing major improvements along Bunton Lane and Gristmill Road. Outcomes of this meeting include that Bunton Lane will be realigned and Gristmill Road will be widened; therefore, the low water crossing project has been permanently shelved.
Low Water Crossing: Grist Mill Road at Plum Creek	Garver	N/A	N/A	N/A	N/A	N/A	N/A	No pending items.	- City of Kyle, City of Umland and developers are proposing major improvements along Bunton Lane and Gristmill Road. Outcomes of this meeting include that Bunton Lane will be realigned and Gristmill Road will be widened; therefore, the low water crossing project has been permanently shelved.
Low Water Crossing: Cotton Gin Road at Porter Creek	Garver	SB Contractors, LLC	Garver	12/21/21	01/19/22	02/22/22	07/01/22	No pending items.	- Project Complete.
Low Water Crossing: Francis Harris Lane at York Creek	Garver	C3 Environmental Specialties	Garver	09/13/22	10/03/22	10/31/22	04/13/23	No pending items.	- Walkthrough was completed 04/13/23. - Project was open to traffic 04/13/23. - Ribbon Cutting Ceremony held 05/17/23. - Project Complete.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 2 - COMMISSIONER MICHELLE COHEN										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Dacy Lane (Beebe Road to Hillside Terrace)	LJA	Jordan Foster Construction, LLC	BGE	12/08/20	04/19/21	03/22/21	Late 2023	County: Program Manager: CEI/Engineer: Provide ongoing support in RFI and submittals. ROW: Utilities: All telecom relocations north of Windy Hill Road complete. Spectrum to remove lines on remaining five (5) poles between Amberwood Loop and Blair Property, after which PEC will need to remove poles. Frontier issues at Dacy Lane and Sunflower Drive need to be resolved; Frontier to provide relocation schedule.	- Gradation and density testing performed on lime treated subgrade between Windy Hill and Andrew's Crossing; 18" reinforced concrete pipe and curb inlets installed from Sunflower Circle to Chapa Middle School; geogrid and flex base placed between Windy Hill Road and Andrew's Crossing; driveway poured near Andrew's Crossing; foundations poured for signal poles at Windy Hill Road; riprap placed between Hillside Terrace and Suffield Drive; 18" reinforced concrete pipe installed near Beebe Road and backfilled with flowable fill. - Change Order #5 approved at 04/11/23 Commissioners Court meeting. - Goforth Reimbursement Request No. 7 sent to the Auditor's Office for issuance to Goforth Water on 04/28/23. - Change Order #6 anticipated to be approved at 06/06/23 Commissioners Court.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Hillside Terrace Safety Improvements (I-35 Northbound Frontage Road to FM 2001)	BGE	Dec 2018	Summer 2023	Not Funded for Construction				Desktop Research Completed: May 2020	County: Update Long-range Transportation Plan for additional travel lanes. Review right of entry modifications. Provide copies of any development/site plans submitted to the County. Program Manager: Engineer: Submit final metes and bounds on parcels 7 and 14. Prepare drainage information for TxDOT District Drainage for frontage road cross culvert. ROW (LJA): Order appraisals on Parcels 2, 9, 10, 11, 13, 15, 16. Parcel 8 on hold awaiting utility easement resolution. Parcel 19 ROW closed. Utilities (Cobb Fendley): Verify size of replacement easements needed, confirm with utility companies they want the County to acquire easements, and provide easement language.	- Biweekly meetings held 03/06/23, 03/20/23. - Comments issued 03/07/23 on draft supplemental work authorization for the ROW Coordinator (LJA) on a submittal received 02/28/23. Supplemental work authorization was executed 03/20/23. - Initial offers issued for Parcel 1, 6, 12, 21, 22, 23, 24, and 25; negotiations underway.
Kyle / Union Pacific Railroad Siding Relocation (South of Center Street to North of Kohlers Crossing) CSJ: 0914-33-076 ROW CSJ: 0914-33-099	Union Pacific Railroad (UPRR)	Jun 2019	Fall 2023	Fall 2023	Late 2023	Early 2024	Fall 2024	CE Approval Completed: 10/01/21	TxDOT: County: Program Manager: Engineer: Provide metes and bounds. Provide comments on water line plans. Provide Ready to Let Schedule/Certifications. ROW (HDR subconsultant to UPRR): Utilities (HDR subconsultant to UPRR):	- Monthly calls with Benesch began on 12/21/22. Monthly calls held 03/15/23, 04/19/23, 05/17/23. - Diagnostic Review Meeting was held 03/08/23. - County update on project was held 03/09/23.
Kohler's Crossing / Union Pacific Railroad Grade Separated Crossing (Preliminary Engineering) CSJ: 0914-33-089	HDR	Oct 2019 Prelim Eng	Summer 2023 25% Plans	Not Funded for Construction				CE Approval Anticipated: Summer 2023	TxDOT: County: City of Kyle: Notify County if awarded Federal Railroad Administration (FRA) Railroad Crossing Elimination Grant. Submit Project to Federal Transit Administration (FTA) for Community Project Funding/Congressionally Directed Spending. Program Manager: Engineer: Prepare environmental documents, and updated bridge construction cost estimate to avoid utility conflict. Resubmit Design Exception. Resubmit Texas Historical Commission Letter. ROW (City of Kyle): Utilities (HDR):	- Environmental Documents (Species Analysis Summary, Community Impacts Assessment) were submitted for review 03/03/23 and reviewed with no comments on 03/06/23. - Pre-meeting to discuss utility relocations with TxDOT and County was held 03/10/23. - Meeting with TxDOT, County, and PEC to discuss utility relocation was held 03/21/23. - Meeting with adjacent development was held 05/10/23 to present the current schematic. - Monthly Meeting with HDR held 04/18/23, 05/16/23. - Revised Schematic was received 04/11/23. Schematic was shared with TxDOT and the City of Kyle. Comments were received from TxDOT: ADA Comments 05/05/23, Construction Comments 05/08/23, Rail Comments 05/09/23, Structures Comments 05/15/23, Design Comments 05/18/23, Drainage Comments 05/24/23. - Comments issued 05/25/23 on draft Texas Historical Commission No Effect Letter received for review 05/10/23. - Comments issued 05/25/23 on revised schematic for wider pedestrian area and cost estimate.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 2 - COMMISSIONER MICHELLE COHEN										
PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Low Water Crossing: Turnersville Road at Unnamed Creek 87	Garver	Jul 2019	Fall 2023	Summer 2023	Summer 2023	Summer 2023	Late 2023	Approval Anticipated: Fall 2023 (pending ROW agreement)	<p>County: Commissioner to reach out to ROW agent and land easement holder.</p> <p>Engineer: Coordinate with U.S. Army Corps of Engineers (USACE) regarding wetland requirements/requests after agreement has been made. Finalize easement documents.</p> <p>ROW: Update ROW agreement language per the USACE comments. ROW agent to continue reaching out to land easement holder.</p>	<ul style="list-style-type: none"> - Outreach to easement holders and owner reinitiated March 2023, after reviews of documents from legal and Hays County Environmental completed. - ROW agent re-established contact with property owner regarding possible offer but has not sent a revised official offer. - Property owner requested confirmation of no financial impact; ENV team coordinating with USACE regarding possibility of addressing the Permittee Responsible Mitigation site owner's concern regarding financial impacts. - Meeting held on 04/27/23 with Commissioner and Engineer to review status of project. - Follow-up meeting with Commissioner held on 05/25/23 to determine next course of outreach. - Engineer provided USACE draft agreement for review and reviewed with case reviewer on 05/15/23. Coordination with reviewed identified concerns, including vague/referential agreement language, and need for all parties involved to understand level of commitment regarding the post-construction restoration and maintenance of the wetland area. Reviewer to contact land easement holder soon. Should agreement goes forward and the restoration efforts succeed, no permanent take of Waters of the U.S. (WOTUS) and USACE would result; however, would be generally acceptable if final agreement compensates for any lost WOTUS. - ROW agent followed up with land easement holder week of 05/08/23 regarding offer and providing confirmation from USACE that there will not be an impact to him from acquisition. - ROW agent sent a follow up email to land easement holder early in the week of 05/22/23; no response from land easement holder as of 05/30/23.
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
FM 2001 West Safety Improvements (Sunbright Boulevard to existing alignment of FM 2001) CSJ: 1776-02-019	HNTB	Hunter Industries, Ltd.	TxDOT	03/26/21	06/28/21	06/28/21	02/10/23	<p>TxDOT: Engage District Maintenance and TP&D team to process ROW turnback upon administrative approval. Complete TxDOT ROW Audit.</p> <p>Program Manager:</p> <p>Engineer:</p> <p>ROW (LJA): Completed.</p> <p>Utilities (SAM): Completed.</p>	<ul style="list-style-type: none"> - Ribbon-cutting ceremony was held 03/23/23. - ROW documents were submitted to TxDOT 04/04/23 for TxDOT ROW Audit. 	

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 3 - COMMISSIONER LON SHELL										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Winters Mill Pkwy at RM 3237 Safety Improvements CSJ: 0805-04-031	Cobb Fendley & Associates	Aaron Concrete Contractors	Pape-Dawson Engineers	07/05/22	09/05/22	09/27/22	Anticipated 06/01/23	TxDOT: Program Manager: CEI/Engineer: Provide ongoing support in RFI and submittals. ROW: ROW Attorney waiting for final judgement after completion of property owner appeal. Utilities (Cobb Fendley): No utility conflicts.	- Paving of final asphalt surface on roadways completed; temporary tab pavement markings placed; set-up of power service to meter for traffic signals completed.	
RM 12 at RM 3237 CSJ: 0285-03-059; 0805-04-030	RPS	Aaron Concrete Contractors	Pape-Dawson Engineers	03/28/23	Anticipated 06/01/23	Anticipated 06/01/23	Late 2023	TxDOT: County: Program Manager: CEI/Engineer: Provide ongoing support in RFI and submittals. ROW (RPS/CLS): Utilities (BBI):	- GEC conducted a "Design Handoff" Meeting between the Design Engineer, CEI Firm and the GEC Construction Team on 03/13/23. - TxDOT provided Concurrence to Award on 03/14/23. - GEC provided Recommendation to Award to County Purchasing on 03/14/23. - Award approved at 03/28/23 Commissioners Court Meeting. - Pre-Construction meeting held 05/05/23. - Meeting with Zayo/Frontier to discuss construction payments for Shared Duct Bank held 05/04/23.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Jacobs Well Intersection (RM 12) CSJ: 0683-03-043	Pape-Dawson Engineers	Dec 2019	Feb 2023	Not Funded for Construction				CE Approval Anticipated: Spring 2023	TxDOT: County: Provide participation in Regional Habitat Conservation Plan. Program Manager: Engineer: ROW: Four (4) ROW Parcels to be acquired. Not funded. Utilities: Not funded.	- Property owner meeting held 04/25/23.
RM 3237 Safety Improvements Phase 2 (Old Kyle Road, Harris Road, Elm Terrace Lane, Whispering Ridge, and Red Hawk Road Intersections) CSJ: 0805-04-037	American Structurepoint	Dec 2021	TBD	Not Funded for Construction				CE Approval Anticipated: TBD	TxDOT: Assign TxDOT environmental reviewer. Review 90% Submittal. County: Program Manager: Review 90% Submittal. Engineer: ROW: Not funded. Utilities: Not funded.	- Revised Environmental Questionnaire received 05/04/23 and reviewed with no comments. Submitted to TxDOT 05/04/23. - 90% PS&E Submittal was received 05/25/23 and is under review. - TxDOT Plan Review Meeting anticipated to be held 06/07/23.
Wimberley Valley Trail (Old Kyle Road)	Ardurra (formerly LNV, LLC)	May 2020	Spring 2024	Not Funded for Construction				TBD	County: Program Manager: Address any comment review questions; review and provide comments on revised schedule. Engineer: Advance 60% PS&E. ROW: Not funded. Utilities: Not funded.	- Biweekly meetings resumed in April; meeting held 04/18/23, 05/02/23, 05/16/23. - Engineer submitted revised schedule 04/18/23.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 3 - COMMISSIONER LON SHELL										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Wimberley Valley Trail (RM 2325 Sidewalk) CSJ: 0914-33-095	Burgess & Niple, Inc.	April 2023	Late 2023	Spring 2024	Spring 2024	Summer 2024	Summer 2025	TBD	<p>TxDOT:</p> <p>County:</p> <p>Program Manager: Reschedule biweekly meetings.</p> <p>Engineer: Provide detailed schedule; complete surveying after Right of Entry received.</p> <p>ROW: TBD.</p> <p>Utilities: TBD.</p>	<ul style="list-style-type: none"> - PSA approved at 04/11/23 Commissioners Court meeting. - Work Authorization No. 1 executed 04/11/23. - Kick-off meeting with TxDOT held 04/13/23. - Environmental coordination meeting with TxDOT held 05/11/23. - Status meeting with TxDOT scheduled for 06/01/23. - All Right of Entry letters submitted by 05/18/23.
RM 150 West Alignment (Kyle)	K Friese & Associates	Jun 2019	Fall 2023	Not Funded for Construction				TBD	<p>TxDOT:</p> <p>Program Manager: Coordinate with Waterridge, Toll Bros., City, Right-of- Way Coordinator and Engineer to address any alignment questions.</p> <p>Engineer: On-going stakeholder engagement; address Draft Schematic, Drainage Study and Design Summary Report review comments; submit Work Authorization time extension.</p> <p>County: Continue coordinating with Waterridge regarding donation agreement, and with Toll Bros. and City regarding development proposed improvements and timelines.</p> <p>ROW (LJA): Right-of-way services for Auburn Dennis property on hold due to parcel owner R151957 discussions.</p> <p>Utilities: Not funded.</p>	<ul style="list-style-type: none"> - Reviewed draft schematic, drainage study and Design Summary Report form comments with K Friese on 03/07/23. - Meeting held on 04/27/23 with Waterridge development team to review proposed alignment and ROW donation. - Meeting with Parcel 151957 property owner and County scheduled for 05/30/23 regarding alignment.
Dripping Springs Southwest Connection Study / RM 150 Extension (RM 12 to US 290)	K Friese & Associates	Dec 2019	Summer 2023	Not Funded for Construction				TBD	<p>County:</p> <p>TxDOT:</p> <p>Program Manager: Complete RM 12 at RM 150 alternative intersection layouts analysis.</p> <p>Engineer: Review and address comments on 20% draft schematic, drainage study and Design Summary Report form.</p> <p>ROW: Not funded.</p> <p>Utilities: Not funded.</p>	<ul style="list-style-type: none"> - Participated in meeting with Southern Land Company on 03/06/23. - Provided Commissioner Court Executive Session update on stakeholder engagement with property owner and Southern Land Company on 03/28/23. - Provided comments to draft 20% schematic, drainage study and Design Summary Report form to Engineer on 03/29/23. - Meeting held on 04/18/23 with County, Doucet & Associates, and adjacent RM 12 at RM 150 property owners to discuss alternative intersection layouts.
Skyline and Mountain Crest Intersections (RM 12) CSJ: 0683-03-045	BGE	May 2022	Fall 2023	Summer 2024	Fall 2024	Early 2025	Summer 2025	Summer 2024	<p>County:</p> <p>TxDOT: Review and provide comments on 60% PS&E resubmittal.</p> <p>Program Manager:</p> <p>Engineer:</p> <p>ROW (Half):</p> <p>Utilities (Cobb Fendley):</p>	<ul style="list-style-type: none"> - Biweekly meetings held with BGE, Cobb Fendley, Half and CD&P 03/07/23 and 03/21/23, 04/04/23, 04/18/23, 05/02/23. - All Notice of Potential Conflict letters were issued to utility companies by 03/03/23. - Meeting held with design team on 03/03/23 regarding HydroGas utility relocation; PEC to identify pole relocation site and Utility Coordinator to coordinate with property owner for underground utility relocation cost. - All Notice of Intent to Acquire Property letters were sent by 03/07/23. - Notice and Opportunity to Comment Letters were sent to impacted property owners with a comment period ending 04/07/23. No comments were received. - Advance Funding Agreement approved at 04/11/23 Commissioners Court Meeting. - Meeting with Commissioner held 04/27/23 to discuss options to address HydroGas. - TxDOT 60% Plan Review Meeting held 05/16/23.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 3 - COMMISSIONER LON SHELL									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
Jacobs Well Corridor (FM 2325 to RM 12) Preliminary Engineering Report	Freese-Nichols	N/A	N/A	Not Funded for Construction				No pending items.	- Project Complete.
Posey Road (IH 35 to Hunter Road) Preliminary Engineering Report	Dannenbaum	N/A	N/A	Not Funded for Construction				No pending items.	- Project Complete.
Centerpoint Road (IH 35 to Hunter Road) Preliminary Engineering Report	Jones & Carter	N/A	N/A	Not Funded for Construction				No pending items.	- Project Complete.
McCarty Lane (IH 35 to Hunter Road) Preliminary Engineering Report	Jones & Carter	N/A	N/A	Not Funded for Construction				No pending items.	- Project Complete.
3 Low Water Crossings (Rolling Oaks Drive north of Rolling Oaks / North of FM 3237 Intersection, CR 1492 / Blanco River Crossing & Wayside Drive / Blanco River Crossing) Preliminary Engineering Report	LAN	N/A	N/A	Not Funded for Construction				No pending items.	- Project Complete.
Lime Kiln Road	K Friese & Associates (KFA)	NA	BGE	09/15/20	10/05/20	10/05/20	01/17/22	County: Program Manager: Engineer: ROW/Utilities: Complete.	- Physical Map Revision has been delayed and is not anticipated to be finalized by FEMA until 2024/2025. - Impacted Property Owner Letters offering a meeting have been sent out. - Biweekly calls were held on - Letter of Map Revision (LOMR) comments were received from FEMA on 02/23/23. - Resubmittal to FEMA was made on 05/19/23. Review period ranges from 60-90 days.
US 290 West Intersections (Henly Loop) CSJ: 0113-07-077	FSC	Lone Star Sitework, LLC	BGE	12/21/21	02/28/22	02/28/22	05/13/22	No pending items.	- Project Complete.
Winters Mill Pkwy at RM 12 Safety Improvements CSJ: 0683-03-040	Cobb Fendley & Associates	Lone Star Siteworks, LLC	Pape-Dawson Engineers	06/15/21	08/02/21	01/28/22	05/16/22	No pending items.	- Project Complete.
RM 3237 Safety Improvements (RM 150 Roundabout) CSJ: 0805-04-034	American Structurepoint	Cox Commercial Construction	HDR	07/27/21	08/19/21	09/13/21	07/18/22	No pending items.	- Certificates of Completion and Acceptance, and TxDOT Notice of Completion completed and distributed on 03/03/23 and 03/07/23. - Project Complete.
Fischer Road Store at RM 2325 CSJ: 0285-02-014	Pape-Dawson Engineers	Cox Commercial Construction	Pape-Dawson Engineers	09/21/21	03/14/22	03/14/22	08/08/22	CEI: Upload outstanding closeout documentation to ProjectWise.	- Certificates of Completion and Acceptance, and TxDOT Notice of Completion completed and distributed on 03/08/23. - Project Complete.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 3 - COMMISSIONER LON SHELL									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
RM 3237 Safety Improvements Phase 1 (River Mountain Road, Rolling Oaks Drive, Smith Creek/Rogers Road, Flite Acres Road, Camino De Rancho Road Intersections) CSJ: 0805-04-033; 0805-04-039	American Structurepoint	Oct 2017	Aug 2022			Not Funded for Construction		TxDOT: County: Program Manager: Engineer: Submit supplemental work authorization for updating of general notes, standards, and splitting of plan set. ROW (Cobb Fendley): Complete. Utilities (Cobb Fendley, Subconsultant to American Structurepoint): Complete.	- Category 8 and Category 11 funding for improvements approved in May.
US 290 West Intersections (Martin Road) CSJ: 0113-07-075	FSC	Relmco, Inc.	TxDOT	07/29/21	11/30/21	11/30/21	09/15/22	TxDOT: County: Program Manager: Engineer: ROW: Complete. Utilities: Complete.	- Final signs remain to be installed.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 4 - COMMISSIONER WALT SMITH										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Darden Hill - Phase 1 (Darden Hill at Sawyer Ranch Roundabout)	Doucet	Aaron Concrete Contractors, LLC	BGE	02/28/23	4/17/2023	06/01/23	Fall 2023	County: Program Manager: CEI: Engineer: ROW (LJA): Confirm condemnation hearing dates. Utilities (BBI): Complete.	- Hays County approved Right-of-Way Agreement and Right-of-Way Deed conveyance, and Right-of-Entry license at 03/14/23 Commissioners Court meeting; County forwarded partially-executed documents on 03/22/23 to Dripping Springs ISD legal counsel for full execution. - Dripping Springs ISD completed relocation of existing fiber optic facilities from old PEC poles to new poles on 03/21/23. - Pre-Construction meeting held 03/31/23. - Clearing right-of-way for installation of fencing in northwest quadrant of project begun; fence along right-of-way surveyed; PEC removal of old transmission poles completed; Frontier relocation to new PEC transmission poles completed; Charter relocation to new PEC transmission poles completed.	
RM 967 (Union Pacific Railroad to IH 35) CSJ: 0016-16-028 Letting: TxDOT	BGE	May 2018	Dec 2022	03/13/23	04/04/23	Summer 2023	Spring 2024	County: TxDOT: Program Manager: Route Work Authorization No. 1 Supplemental #6 for signature. Engineer: ROW: No ROW acquisition. Utilities: Completed.	- Monthly meeting with the City of Buda held on 03/15/23. - Fully executed contract amendment approved at 03/14/23 Commissioners Court meeting and provided to Engineer on 03/16/23. - Project advertised for letting on 03/13/23. - On 03/27/23, City of Buda communicated that their utility relocations are complete. - Addendum provided to TxDOT on 03/28/23. - Project let by TxDOT on 04/04/23 with 5 bidders and Hunter Industries the apparent low bidder at \$8,474,686.00, less than 1% under the Engineer's Estimate. Contract awarded at 04/27/23 Texas Transportation Commission meeting. - Draft Interlocal Agreement reimbursement invoice to City of Buda for joint bid cross culvert construction costs sent to County Auditor on 04/20/23. - Engineer contract cap increase was approved at 05/23/23 Commissioners Court meeting.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Darden Hill - Phase 2 (East of Sawyer Ranch Roundabout to RM 1826 Roundabout) Preliminary Engineering	Doucet	Spring 2022	Summer 2023	Not Funded for Construction				TBD	County: Program Manager: Engineer: Update ENV Constraints Map; update Schematic based on Public Meeting comments (comment deadline 06/02/23). ROW (LJA): On hold Utilities (Cobb Fendley): To be identified.	- Biweekly meetings held with Doucet, Cobb Fendley, LJA and CD&P on 03/14/23, 03/28/23, 04/11/23, 04/25/23, 05/09/23, 05/23/23. - Meeting held 03/01/23 for County and design team to discuss public involvement approach and response to property owner attorney's request for meeting. - Meeting held 03/17/23 with property owner's attorney. - Engineer submitted updated traffic report on 03/27/23. - Request to schedule Advance Funding Agreement kick-off meeting sent to TxDOT on 03/28/23. - Property owner meeting notification letters sent to affected property owners by 03/31/23. - Meeting with TxDOT to discuss Traffic Report held 04/04/23. - Meetings with three (3) property owners held 05/04/23. - Meeting to prepare for 05/17/23 Public Meeting held 05/16/23. - Public Meeting held 05/17/23.
US 290 West Intersection with Trautwein Road (Roadway Construction) CSJ: 0113-07-072	WSB	Nov 2016	Apr 2023	Summer 2023	Summer 2023	Fall 2023	Spring 2024	CE Approval Completed: 10/28/21	County: TxDOT: Program Manager: Engineer: Obtain temporary construction license from owners on northeast and northwest corners. Obtain updated public information scope from CD&P. ROW: None. Utilities: Obtain joint use agreement for AT&T. Obtain signed clearance letters from Texas Gas and FiberLight. Obtain a joint use agreement from FiberLight that contain plans attached. Obtain copies of the FiberLight and West Travis County Public Utility Agency (WTCPUA) TxDOT permits.	- Weekly meetings held with WSB on 03/06/23, 03/13/23, 03/20/23, 04/10/23, 04/18/23, 05/01/23, 05/08/23, 05/15/23, 05/22/23. - Meetings with Julep and West Travis County Public Utility Agency (WTCPUA) held on 03/05/23, 03/24/23, 05/12/23 to coordinate and update construction schedules; WTCPUA's relocation completion date is estimated to be July. - TxDOT provided 100% PS&E comments on 02/02/23 and 03/06/23. - GEC comments on 100% PS&E provided to Engineer 03/02/23 and 03/06/23. - AT&T completed their relocation 03/10/23; 190 feet of fiber will be abandoned in field. - Updated 100% PS&E submittal provided to TxDOT 03/21/23. - WTCPUA's joint use agreement submitted 03/27/23. - TxDOT and GEC comments on updated 100% PS&E submittal provided to Engineer on 04/07/23. - Engineer provided updated 100% PS&E on 04/13/23. - Updated WTCPUA clearance letter submitted 04/10/23. - Final 100% PS&E submittal provided to TxDOT 04/14/23. - Fully executed Supplemental No. 5 for utility coordination was provided to BBI 05/02/23. - Comments on the construction management plan and schedule were provided by TxDOT 05/01/23; updated construction management plan and schedule provided to TxDOT 05/04/23. - TxDOT requested a utility status report 05/09/23; report provided 05/11/23.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 4 - COMMISSIONER WALT SMITH										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Drainage and Low Water Crossing Improvements (PS&E) Bear Creek	Garver	Dec 2020	Summer 2023	Not Funded for Construction				Due Diligence Investigations Completed: 01/25/23	<p>County:</p> <p>Program Manager:</p> <p>Engineer: Address plan comments. Prepare updated schedule. Submit revised Pre-Construction Notification. Submit Contributing Zone Plan.</p> <p>ROW (Half): Two (2) parcels have closed. Complete.</p> <p>Utilities (Cobb Fendley): No utility conflicts with PEC Transmission, PEC Electric, and Spectrum. Utility Coordination is underway with AT&T (proposed fiber and service line) on Bear Creek. New AT&T Fiber installation underway that will also clear conflict for project.</p>	<ul style="list-style-type: none"> - Parcel B-A disbursement occurred 02/13/23 with closing on 03/06/23. - Comments were issued 03/06/23 on draft Pre-Construction Notification submittal. - Biweekly meetings were held 03/01/23, 03/15/23, 03/29/23, 05/03/23. - Meeting with Floodplain Administrator was held 03/23/23. A follow up meeting was held 05/09/23. - AT&T is anticipated to complete the boring of the new fiber line in May with splicing occurring after.
RM 12 at RM 150 Realignment (Roundabout) CSJ: 0683-003-042	American Structurepoint	Mar 2018	Summer 2023	Not Funded for Construction				CE Approval Completed: 06/03/21	<p>TxDOT:</p> <p>County: Possibly clear trees for Charter relocation.</p> <p>Program Manager: Once utility information is provided, prepare and submit Utility Advance Funding Agreement (AFA) requests. Complete RM 12 at RM 150 alternative intersection layouts analysis.</p> <p>Engineer: Address TxDOT 90% Comments.</p> <p>ROW (CLS/Sheets & Crossfield): Prepare condemnation filing and file.</p> <p>Utilities (SAM-Subconsultant to American Structurepoint): Coordinate with Charter, FiberLight, PEC, City of Dripping Springs, Dripping Springs Water Supply Company. City of Dripping Springs has confirmed wanting utility relocation joint bid with roadway construction.</p>	<ul style="list-style-type: none"> - Meeting held on 04/18/23 with County, Doucet & Associates, and adjacent RM 12 at RM 150 property owners to discuss alternative intersection layouts.
Dripping Springs Southwest Connection Study / RM 150 Extension (RM 12 to US 290)	K Friese & Associates	Dec 2019	Summer 2023	Not Funded for Construction				TBD	<p>County:</p> <p>TxDOT:</p> <p>Program Manager: Complete RM 12 at RM 150 alternative intersection layouts analysis.</p> <p>Engineer: Review and address comments on 20% draft schematic, drainage study and Design Summary Report form.</p> <p>ROW: Not funded.</p> <p>Utilities: Not funded.</p>	<ul style="list-style-type: none"> - Participated in meeting with Southern Land Company on 03/06/23. - Provided Commissioner Court Executive Session update on stakeholder engagement with property owner and Southern Land Company on 03/28/23. - Provided comments to draft 20% schematic, drainage study and Design Summary Report form to Engineer on 03/29/23. - Meeting held on 04/18/23 with County, Doucet & Associates, and adjacent RM 12 at RM 150 property owners to discuss alternative intersection layouts.

**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 31, 2023**

PRECINCT 4 - COMMISSIONER WALT SMITH									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
Sawyer Ranch Road (Pedestrian Walkway and Bicycle Improvements)	Volkert	D&S Concrete Contractors	Volkert	12/04/19	02/22/20	02/22/20	09/01/20	No pending items.	- Project Complete.
US 290 West Intersection with Trautwein (Temporary Traffic Signal) CSJ: 0113-07-072	WSB	Austin Traffic Signal	Pape Dawson	04/21/20	05/19/20	06/22/20	12/08/20	No pending items.	- Project Complete.
Drainage and Low Water Crossing Improvements Preliminary Engineering Report (Bear & Sycamore Creeks)	M&S	N/A	N/A	Not Funded for Construction				No pending items.	- Project Complete.
RM 967 Safety Turn Lanes (Buda Sports Complex Drive, Hays CISD High School No. 3, and Oak Forest Drive Intersections) CSJ: 1776-01-037; HSIP 1776-01-036	WSB	Hunter Industries, Ltd.	TxDOT	08/31/21	10/20/21	10/20/21	11/30/22	TxDOT: Program Manager: Engineer: ROW (Cobb Fendley): Complete. Utilities (Cobb Fendley): Complete	- Traffic signal at eastbound RM 967FM 1626 to be adjusted by removing yellow and green arrow phases.
PROJECTS COMPLETED Managed by Others	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
Low Water Crossing:: Chaparral Park Road at Little Bear Creek	Garver	MA Smith Contracting Company, Inc.	Garver	Nov 2019	Jan 2020	Feb 2020	09/15/20	No pending items.	- Project Complete.