

**HAYS COUNTY / TXDOT PARTNERSHIP PROGRAM
MAY 31, 2023**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS - REMARKS
						START	FINISH		
FM 150 CTL Project (Lehman Road to SH 21) CSJ: 0805-01-020 Letting: County	Bowman	Curran Construction	RS&H	06/30/15	04/04/16	05/04/16	08/31/17	No pending items.	- Project Complete.
IH 35 Ramps Project CSJ: 0016-02-145 Letting: TxDOT	CP&Y	Angel Brothers	TxDOT	12/17/15	Mar 2016	04/04/16	Fall 2017	No pending items.	- Project Complete.
FM 110 South (SH 123 to FM 621) CSJ: 3545-02-007 and 3545-02-009 Letting: TxDOT	Binkley & Barfield (BBI)	Hunter Industries	TxDOT	Jun 2019	Jul 2019	Late 2019	Fall 2020	Program Manager: ROW (LAN): Complete ROW Transfer documents; record in Caldwell County.	- Recordation of ROW Transfer document to TxDOT was recorded in Hays County on 05/25/23.
FM 110 Middle (FM 621 to SH 80) CSJ: 3545-02-008 and 3545-03-004 Letting: TxDOT	JMT	James Construction	TxDOT	Oct 2019	Mar 2020	Jul 2020	06/15/21	TxDOT: Engineer: Coordinate with FEMA for LOMR submittal. ROW (LAN): Complete ROW Transfer documents; record in Caldwell County.	- Physical Map Revision has been delayed and is not anticipated to be finalized by FEMA until 2024/2025. - Comments were issued 04/27/23 on the draft Bypass Creek CLOMR that was submitted 04/10/23. - Recordation of ROW Transfer document to TxDOT was recorded in Hays County on 05/25/23.
FM 150 CTL Gap Project (West of Waterleaf) CSJ: 0805-01-021 Letting: County	Bowman	Cox Commercial Construction	Pape Dawson	09/24/20	01/25/21	02/01/21	05/24/21	No pending items.	- Project Complete.
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS - REMARKS
						START	FINISH		
FM 110 North (SH 80 to IH 35) CSJ: 3545-01-005 and 3545-03-003 Letting: TxDOT	LJA	Webber, LLC	TxDOT	11/30/21	02/15/22	03/18/22	Fall 2023	TxDOT: County: Complete analysis of FM 110 Advanced Funding Agreement. Program Manager: Engineer: ROW (Sheets & Crossfield): Pursue condemnation / settlement agreements with remaining owners. Check in with Parcel 3N to determine when ready to move forward to closing and Parcel 10N if speedway improvements have been completed. Utilities (Cobb Fendley): Coordinate with Charter/Spectrum on splicing.	- At SH 21 overpass bridge, forms placed for slab on spans 14 and 15, placement continued of overhangs, panels and steel for spans 13 – 22; at SH 80 eastbound to FM 110 northbound direct connection bridge, placement of forms and steel completed for spans 1 – 5; at SH 21 southbound ramp, placement continued of overhangs, panels and steel for all spans, bridge deck concrete placement completed for spans 1 – 5; traffic rail work initiated on SH 21 bridges; traffic shifted on FM 110 from old roadway to new roadway from Yarrington Road to I-35 Northbound Frontage Road on northwest end of the project; placement continued of geogrid and flex base between CR 158/Yarrington Road intersection and I-35 Northbound Frontage Road; traffic signal work continued at SH 21/FM 110 southbound ramp (south of Harris Hill Road) intersection and northbound ramp (north of Harris Hill Road) intersection; various utility relocation efforts underway on Gary Job Corps Center property. - Comments were issued 03/24/23 on a supplemental work authorization for LOMR as-Built survey submittal received 03/22/23. Supplemental work authorization was executed 04/13/23. - Supplemental work authorization for Utility Coordination and amendment approved at Commissioners Court 04/25/23. - Meeting with TxDOT, County, and City of Kyle was held 04/26/23 to discuss changes requested by City and Developer to move driveway connection. - Meeting with County and Sheets & Crossfield to discuss changes requested by City and Developer was held 05/09/23. Follow up meeting with the developer to discuss the alignment was held 05/03/23. Follow up meeting with County to discuss agreement needs held 05/09/23.

**HAYS COUNTY / TXDOT PARTNERSHIP PROGRAM
MAY 31, 2023**

PRECINCT 2 - COMMISSIONER MICHELLE COHEN									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
RM 967 (Cole Springs to FM 1626) CSJ: 1776-01-032 Letting: TxDOT	TxDOT	Capital	TxDOT	May 2014	09/02/14	09/02/14	04/01/16	No pending items.	- Project Complete.
FM 2001 Environmental (IH 35 to SH 21) CSJ: 1776-02-018	Kimley-Horn	N/A	N/A	Task under the Partnership Program completed. Current development being conducted under the 2016 Road Bond Program				No pending items.	- Project Complete.
RM 967 Maintenance (UPRR to IH 35) CSJ: 0016-16-028	BGE	N/A	N/A	Task under the Partnership Program completed. Current development being conducted under the 2016 Road Bond Program				No pending items.	- Project Complete.

PRECINCT 3 - COMMISSIONER LON SHELL									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
RM 12 (Saddleridge to Hugo) CSJ: 0285-03-057 Letting: TxDOT	HNTB	Curran	TxDOT	04/30/15	06/18/15	09/14/15	May 2016	No pending items.	- Project Complete.
RM 12 (Hugo to Pioneer) CSJ: 0285-03-055 Letting: TxDOT	HNTB	Dan Williams	TxDOT	08/28/14	10/02/14	11/17/14	Sep 2015	No pending items.	- Project Complete.
RM 12 (Turn Lanes) CSJ: 0285-03-053 Letting: TxDOT	HNTB	Dean Word	TxDOT	Sep 2013	Spring 2014	Mar 2014	Nov 2014	No pending items.	- Project Complete.
FM 150 West Nature & Character Study (RM 12 to FM 2770) CSJ: 1197-01-019; 0805-04-027 Letting: TxDOT	K Friese & Associates	N/A	N/A	Not Currently Funded for PS&E or Construction				No pending items.	- Project Complete.
Posey Road at IH 35 Interchange CSJ: 0016-03-103 Letting: TxDOT	Dannenbaum	Webber, LLC	TxDOT	Jul 2018	Aug 2018	Feb 2019	11/08/21	No pending items.	- Project Complete.

**HAYS COUNTY / TXDOT PARTNERSHIP PROGRAM
MAY 31, 2023**

PRECINCT 4 - COMMISSIONER WALT SMITH										
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
FM 150 West Alignment (Arroyo Ranch Road to IH 35/Yarrington Rd) CSJ: 0805-04-028; 0016-17-013	K Friese & Associates	N/A	N/A			Tasks under the Partnership Program completed. Current development being conducted under the 2016 Road Bond Program		No pending items.	- Project Complete.	
FM 150 West Nature & Character Study - Driftwood Bypass (RM 150 to RM 967) (SWA)	K Friese & Associates	N/A	N/A			Not Currently Funded for PS&E or Construction		No pending items.	- Project Complete.	
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Robert S. Light Extension / Buda Truck Bypass (East of RM 967 to FM 1626) CSJ: 0914-33-068 Letting: TxDOT Effective 11/09/21, Project is located in Precinct 4.	HDR	J3 Company, LLC	TxDOT	06/30/21	10/22/21	11/08/21	Summer 2023	<p>TxDOT: Engage District Maintenance and TP&D team to process ROW turnback upon administrative approval.</p> <p>Program Manager:</p> <p>Engineer: Provide ongoing support in RFI and submittals.</p> <p>ROW: Prepare for possible jury trials on Centex condemnation parcels.</p>	<p>- At Mustang Branch Bridge, cleaning bridge slab in preparation for pavement markings completed; at Union Pacific Railroad overpass bridge, repair bridge rail repair completed, cleaned bridge slab in preparation for pavement markings completed, bridge rail mounted signs installed, installation of safety fence over railroad completed; cleanup project staging areas and material stockpiles continued; wiring of signals at intersection with FM 1626 completed; signals put into flash mode prior to full activation; at water quality pond at west end of Mustang Branch Bridge, installation of chain link fence on top of walls completed; final pavement markings placed on the project; final paving completed on RM 967; final striping on the project initiated; all signs and guardrail adjusted.</p> <p>- Initial walk-through with Benesch scheduled for 05/26/23.</p> <p>- Traffic signal anticipated to be operational by early June.</p> <p>- Opening of roadway by TxDOT anticipated on 06/06/23.</p> <p>- Ribbon-cutting Ceremony scheduled for 07/13/23.</p>	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
FM 150 West Nature & Character Study - Darden Hill Extension (Sawyer Ranch Road to RM 150) (SWA)	K Friese & Associates	Nov 2019	Late 2023			Not Currently Funded for PS&E or Construction		N/A	<p>County:</p> <p>Program Manager: Monitor progress and coordination needs between Darden Hill Road projects, Darden Hill/Sawyer Ranch Roundabout and segment to FM 1826.</p> <p>Designers: Continue affected property owner engagement.</p>	- Anticipated upon completion of affected property owner engagement, a Fall 2023 Darden Hill Road projects public meeting would be conducted at Cypress Springs Elementary School.