



**HAYS COUNTY PASS-THROUGH FINANCING PROGRAM
MAY 28, 2021**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE

PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTION ITEMS		PROGRESS / REMARKS
						START	FINISH	
Yarrington Bridge Project CSJ: 0016-02-135 Letting: TxDOT	CP&Y	OHL, Inc.	TxDOT	Oct 2013	May 2014	May 2014	10/21/16	<p>County: Secure payment from City of Kyle for bridge aesthetics; complete traffic counter repairs (County Traffic Counter Repair and Maintenance services contractor).</p> <ul style="list-style-type: none"> - Project was let 10/09/13 and lowest bid was OHL USA, Inc.; bid was \$12,215,171.43, which was 15.65% under the engineer's estimate of \$14,482,168.05. - Substantial Completion was granted on 10/21/16. TxDOT restarted time charges in December due to lack of progression on punch list items. - Final contractor estimate was run on 04/27/18 and approved on 04/27/18; last supplemental contractor estimate was run on 03/26/19 and approved on 03/27/19. - COSM waterline overpayment reimbursement processed 05/12/20. - Traffic Counter Repair and Maintenance contract kickoff meeting held 04/07/21; all traffic counter repairs are anticipated to be completed by 09/30/21.
FM 110 (IH 35/McCarty Lane to SH 123) CSJ: 3545-02-003 (old 3545-02-001) Letting: County	S&B	CF Jordan	Brown & Gay	Jul 2012	Sep 2012	Oct 2013	03/12/14	<p>County: Complete traffic counter repairs (County Traffic Counter Repair and Maintenance services contractor).</p> <ul style="list-style-type: none"> - Construction contract awarded to CF Jordan for \$6,493,407.10. - Substantially Complete and Open to Traffic on 03/12/14. - Final Completion issued 12/15/15. Final construction cost was \$6,360,785.08. - Final TxDOT File Audit held on 05/09/16. - Traffic Counter Repair and Maintenance contract kickoff meeting held 04/07/21; all traffic counter repairs are anticipated to be completed by 09/30/21.
IH 35 Phase 2A (RM 150 Realignment) CSJ: 0805-01-017 Letting: TxDOT	URS	Capital Excavation	TxDOT	May 2012	Jul 2012	Sep 2012	10/01/13	<p>No pending items.</p> <ul style="list-style-type: none"> - FHWA issued FONSI on 01/05/12. - TxDOT opened the new portion of FM 150 realignment to traffic on 06/10/13. - TxDOT granted substantial completion of project 10/01/13. - Project reached maximum reimbursement invoicing 2nd quarter 2020 - Project Complete.
IH 35 Phase 2B (FM 1626 to Yarrington) CSJ: 0016-02-127 (old 0016-02-114) Letting: TxDOT	CP&Y	Hunter Industries	TxDOT	May 2012	Jul 2012	Aug 2012	10/01/13	<p>No pending items.</p> <ul style="list-style-type: none"> - FHWA issued FONSI on 12/16/11. - TxDOT granted substantial completion of project 10/01/13. - Project reached maximum reimbursement invoicing 2nd quarter 2020. - Project Complete.



**HAYS COUNTY PASS-THROUGH FINANCING PROGRAM
MAY 28, 2021**

PRECINCT 2 - COMMISSIONER MARK JONES									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
FM 1626 - North Section (FM 967 to Brodie Ln) CSJ: 1539-01-005, etc. Letting: County	Jacobs	SEMA	RS&H	Aug 2012	Oct 2012	Oct 2012	07/10/15	County: Complete traffic counter repairs (County Traffic Counter Repair and Maintenance services contractor).	- FHWA Issued FONSI on 10/19/11. - County and SEMA executed final settlement agreement 12/27/18 - TxDOT Audit completed 9/30/20. - TxDOT Final Acceptance Letter issued 01/28/21. - Traffic Counter Repair and Maintenance contract kickoff meeting held 04/07/21; all traffic counter repairs are anticipated to be completed by 09/30/21.
IH 35 Phase 2B (FM 1626 to Yarrington) CSJ: 0016-02-127 (old 0016-02-114) Letting: TxDOT	CP&Y	Hunter Industries	TxDOT	May 2012	Jul 2012	Aug 2012	10/01/13	No pending items.	- FHWA issued FONSI on 12/16/11. - TxDOT granted substantial completion of project 10/01/13. - Project reached maximum reimbursement invoicing 2nd quarter 2020. - Project Complete.
IH 35 Phase 1 (IH 35 from FM 2001 to FM 1626/Kyle Crossing (CR 210) overpass) CSJ: 0016-02-107, etc. Letting: TxDOT	TCB/AECOM	Hunter Industries	TxDOT	Aug 2009	Oct 2009	Nov 2009	Nov 2011	TxDOT: Declare Drainage Easement Surplus officially. County: Complete traffic counter repairs (County Traffic Counter Repair and Maintenance services contractor). Program Managers: HNTB → Discuss Parcel 3 MOU revisions in response to comments by 3/1/19.	- FHWA issued FONSI on 12/16/05. - CE re-eval approved by FHWA on 08/29/08. - TxDOT issued Acceptance 07/12/20. - Conference call with Mark Kennedy to discuss drainage easement acquisition and Parcel 3 MOU resolution on 06/08/20. - Traffic Counter Repair and Maintenance contract kickoff meeting held 04/07/21; all traffic counter repairs are anticipated to be completed by 09/30/21.
FM 2001 (IH 35 NB frontage road connector) CSJ: 1776-02-014 Letting: TxDOT	HNTB	Hunter Industries	TxDOT	Sep 2009	Jan 2010	Jan 2010	Sep 2010	No pending items.	Project Complete.
FM 1626 - South Section (FM 2770 to FM 967) CSJ: 1539-01-013 Letting: County	RPS Klotz	Texas Sterling	RS&H	03/08/16	Delayed Start Began 07/29/16 NTP issued by 11/16/16	11/28/16	04/25/20	TxDOT: County: Complete traffic counter repairs (County Traffic Counter Repair and Maintenance services contractor). Program Managers: Engineer: CEI Firm: Approve final pay estimates and balancing change orders. Contractor: Submit final pay estimates and balancing change orders.	- FONSI issued on 07/01/15. - Court approved construction bid. - Substantial completion issued on 04/05/20. TxDOT concurrence received. - Punch list is complete. - Traffic Counter Repair and Maintenance contract kickoff meeting held 04/07/21; all traffic counter repairs are anticipated to be completed by 09/30/21.

PRECINCT 4 - COMMISSIONER WALT SMITH									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
US 290 (Nuttty Brown Rd - Trautwein Rd) CSJ: 0113-07-057 TxDOT Change Order	TxDOT	Joe Bland	TxDOT	2008	Sep 2008	Sep 2008	Jan 2010	No pending items.	Project Complete.