



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE

PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
SH 21 at FM 1966 (Traffic Signal) CSJ: 0474-02-070	LNV	TxDOT	TxDOT	N/A	Fall 2021	Summer 2022	Fall 2022	TxDOT: TxDOT to order signal poles in September/ October 2021. Program Manager: Engineer: ROW/Utilities: None.	- Final Plans were submitted and accepted on 04/01/21.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
SH 80 at Military Drive Intersection Improvements to CR 266 CSJ: 0286-01-057; 0286-02-034	Cobb Fendley	Jun 2018	Fall 2021	Spring 2022	Summer 2022	Fall 2022	Fall 2023	CE Approval Anticipated: Late 2021	TxDOT: STIP update needed for environmental clearance; update anticipated to occur late Summer 2021. TxDOT to complete environmental clearance in December 2021. Program Manager: Complete 90% Review. Engineer: Address 90% GEC Design Review Comments and submit to TxDOT. ROW: Anticipate completion by August 2021. Utilities: Utility Coordinator working with utilities on submitting their TxDOT Utility Permits. Utility clearance to be complete in December 2021.	- Monthly coordination meeting with TxDOT Central Design held 04/07/21. - Utility and ROW Coordination Meeting with Cobb Fendley and TxDOT Central Design was held 04/15/21. - Utility coordination meeting with Cobb Fendley, TxDOT Central Design, and County was held on 04/29/21. - Bi-weekly coordination meetings held with Cobb Fendley on 04/15/21, 04/29/21 and 05/25/21. - Condemnation documents have been submitted to County. - Hays County/ TxDOT Coordination Meeting held on 05/05/21. - Bi-weekly Hays County (Cobb Fendley)/ TxDOT (Central Design) Utility Coordination meetings held on 05/13/21 and 05/27/21. - 90% plans submitted 05/10/21 and under review.
Old Bastrop Highway/CR 266 (Centerpoint Road to Rattler Road)	Doucet	Feb 2018	Fall 2021	Not Funded for Construction				Due Diligence Investigations Completed: Nov 2019	TxDOT: Program Manager: Engineer: ROW (LJA): Five (5) parcels are under negotiations with one (1) parcel anticipated to go to condemnation. Twenty-eight (28) parcels have closed or are in process of closing. Utilities (BBI): Coordinate with utility companies development of utility agreements and plans. Utilities in conflict are City of San Marcos, Bluebonnet, Crystal Clear, Zayo, Cyrus One, Fiberlight, Century Link and Charter Spectrum. City of San Marcos water plans are nearing completion. Crystal Clear has completed the easement acquisition and UC is awaiting their water plans.	- GEC conducted bi-weekly meetings on Utility and ROW acquisition progress with BBI, LJA and Doucet and Associates on 04/7/21, 04/16/21, 04/29/21 and 05/27/21. - GEC conducted bi-weekly meetings with Doucet and Associates on 04/15/21, 04/29/21 05/13/21 and 05/27/21.
FM 621/Staples Road Corridor Safety Improvements (CR 266/Old Bastrop Highway to 0.1 mile SE of Picasso Drive) CSJ: 0987-03-012	RPS	May 2018	Spring 2021	Summer 2021	Summer 2021	Summer 2021	Summer 2022	CE Approval Anticipated: Spring 2021	TxDOT: Provide Environmental Clearance and 100% plan comments. Program Manager: Coordinate with Engineer on 100% comment resolution. Engineer: ROW (Stateside ROW): One (1) Parcel is needed and anticipated to close in June 2021. Utilities (BBI): Update Utility Conflict Matrix.	- Due to probable condemnation and joint bid utilities at the CR 266 intersection, the project has been split up into two projects. - 100% Phase 1 plans submitted 04/23/21 with new project limits. - RPS submitted draft supplemental work authorization for splitting updating plans. - Utility Coordination meeting held with Crystal Clear / Cyrus One on 04/29/01. - Updated draft ILA provided to General Council and City of San Marcos on 05/19/21 for concurrent review. - Biweekly meeting with held with RPS and BBI on 05/05/21. - Monthly environmental status meeting with RPS held on 05/13/21. - Comments were issued 05/26/21 on a draft Amendment submitted 05/26/21.
FM 621/Staples Road Corridor Safety Improvements (0.1 mile SE of Picasso Drive to Crystal River Drive) CSJ: (HSIP) 0987-03-011; 0914-33-085	RPS	May 2018	Summer 2021	Spring 2022	Spring 2022	TBD	TBD	CE Approval Anticipated: Spring 2021	TxDOT: Provide Environmental Clearance. Program Manager: Engineer: Prepare updated plan set reflecting Phase 2 project limits. ROW (Stateside ROW): Six (6) parcels are needed. Two (2) parcels are signed and nearing closure (Ishler, Benchmark). Utilities (BBI): Update Utility Conflict Matrix.	- Due to probable condemnation and joint bid utilities at the CR 266 intersection, the project has been split up into two projects. - RPS submitted draft supplemental work authorization for splitting updating plans. - Updated draft ILA provided to General Council and City of San Marcos on 05/19/21 for concurrent review. - Comments were issued 05/26/21 on a draft Amendment submitted 05/26/21.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
SH 21 Environmental and ROW Preservation	HDR	Phase 1: Feb 2020	Phase 1: June 2021	Not Funded for Construction				N/A	TxDOT: Program Manager: Engineer: Tracking new development agreements as provided by Caldwell or Hays County ROW: Not funded. Utilities: Not funded.	- Agency coordination meetings held with Caldwell County on 04/01/21; with TxDOT on 03/25/21; and with CAMPO on 04/09/21.
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH			
FM 110 Overpass at SH 123 CSJ: 3545-02-010	LJA	Hunter Industries, Ltd.	TxDOT	04/30/20	05/14/20	06/01/20	01/27/21		No pending items.	- TxDOT opened bids on 04/09/20. Five (5) bids were received with the apparent low bidder being Hunter Industries, Ltd with a contract amount of \$5,092,654. - Project was awarded at 04/30/20 Texas Transportation Commission Meeting. - Construction began on 06/01/20. - Project Complete.
SH 21 at FM 1966 (Pavement Widening) CSJ: 0914-00-041	LNV	Hunter Industries, Ltd.	TxDOT	N/A	N/A	Late 2020	Apr 2021		No pending items.	- Advance Funding Agreement approved by Court 10/20/20. - Submitted 100% Change Order Plans for widening on 10/20/20. - TxDOT payment was issued 11/10/20. - Project Complete.
PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Precinct 1 Low Water Crossings										
Francis Harris Lane at York Creek	Garver	Jul 2019	Early 2021	Late 2021	Early 2022	Spring 2022	Late 2022	Awaiting THC and USACE: Summer 2021	Design: 95% Design complete, awaiting final utility information and property owner requests from ROW acquisition. ROW: Appraisals completed; however, some metes and bounds need updating. . Utilities:	- AT&T and PEC relocations complete. - GBRA to extend casing themselves. Line is not in conflict with the project. - ROW acquisition now moving forward as GBRA line revision has been approved. - Waiting on environmental responses/clearance. Change Order being finalized to get archeological services integrated for final THC approvals. - Draft offerings to be submitted to owners by 05/31/21.
PROJECTS COMPLETED Managed by Others	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH			
Bunton Lane at Bunton Branch Creek	Garver	Jul 2019	Early 2021	NA	NA	NA	NA		No pending items.	- City of Kyle, City of Umland and Developers are proposing major improvements along the Bunton Lane and Gristmill Road corridor. Result of this meeting was that Bunton Lane will be re-aligned and Gristmill Road will be widened. Therefore, these low water crossing projects have been permanently shelved.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 2 - COMMISSIONER MARK JONES										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
FM 2001 West Safety Improvements (Sunbright Boulevard to existing alignment of FM 2001) CSJ: 1776-02-019	HNTB	Hunter Industries	TxDOT	03/26/21	Anticipated Summer 2021	Summer 2021	Spring 2022	TxDOT: Program Manager: Engineer: ROW (LJA): Prepare appraisals and ROW acquisition documents for parcel needed at future terminus of existing FM 2001. Utilities (SAM): Monitor utilities; stay on Utility Clearance Schedule.	- 100% Utility Coordination meeting was held on 04/06/21 with all utility companies - Biweekly utility meeting was held on 4/20/21. - All utility relocations are on track to clear by scheduled dates with exception of PEC Transmission/Distribution lines. - Biweekly utility coordination meeting with SAM and TxDOT held on 05/04/21. - Preconstruction meeting is anticipated to be held 06/07/21.	
Dacy Lane	LJA	Jordan Foster Construction, LLC	BGE	12/08/20	04/19/21	Apr 2021	Aug 2023	County: CEI Firm: Engineer: Provide ongoing support in RFI and submittals. Utilities: GoForth Water is acquiring final easements for their relocation; Pedernales Electric (PEC) Utility Agreement is complete and service pole relocations have begun; Various telecom will begin their relocation plans after PEC finalizes their plans so they can attach to the PEC poles. ROW: Acquisition for non-critical parcels will be completed in June 2021.	- City of Kyle has relocated the Force main. Utility construction on the private Force Main on the southern portion of Dacy is complete. - Critical ROW has been acquired. - Waterline Construction initiated between Sunfield and Lois Lane on 04/22/21. - CEI reviewed and recommended Change Order #2 (Geogrid). - Change Order #1 (\$108,632.76) for Portable Changeable Message Signs was approved at Commissioners Court 05/04/21. - Centerpoint will wait until ROW Parcel 70, Ormand, wood frame residence is removed and owners relocated prior to their construction. Owners must be out and have their home demolished by 06/01/21. - Site clearing, topsoil stripping, 30-inch casing installation, waterline installation and 18-inch RCP line installation underway; installation of 30-inch steel pipe and 3x5 rock for stream crossing completed.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
RM 967 Safety Turn Lanes (Buda Sports Complex Drive, Hays CISD High School No. 3, and Oak Forest Drive Intersections) CSJ: 1776-01-037; HSIP 1776-01-036	WSB	Oct 2017	Spring 2021	Summer 2021	Summer 2021	Summer 2021	Summer 2022	CE Approval Anticipated: Spring 2021	TxDOT: Process final plans upon completion. ENV could not fully approve due to STIP funding discrepancy issue; this is only outstanding task. Program Manager: Coordinate with County on ROW required. Engineer: Submit SWA for out of scope work for ENV and Design tasks, as well as WPAP staking sub work. ROW (Cobb Fendley): Three (3) parcels are under contract. Closing of parcels is being scheduled. Utilities (Cobb Fendley): Coordinate with utility companies on utility agreements and relocation schedules. Level A SUE will be required for City of Buda water lines in future ROW. Clear of Conflicts (Oak Forest, Zayo); Working on relocation Plans (PEC, Frontier, Charter, Fiberlight); Centerpoint has begun relocation plans, 1 water line still in conflict. CFA will do utility design to move water line. Buda and CFA under contract to design and relocate city waterline prior to NTP.	- Construction Management Plan submitted with 100% PS&E on 04/23/21. - TCEQ Water Pollution Abatement Plan intake meeting was held 05/10/21. - Weekly environmental status meeting with WSB and Cox McLain held on 05/03/21 and 05/17/21.
FM 2001 East Safety Improvements (Graef Road to existing FM 2001 SE of SH 21) CSJ: 1776-02-018	Kimley-Horn	Oct 2018	Spring 2021	Not Funded for Construction				Cleared by Partnership Project: 01/25/21	TxDOT: Program Manager: Engineer: Address comments from 60% PS&E Design Review meeting. ROW: Complete monumentation and finalize all metes and bounds documents. Utilities (Kimley Horn): Continue utility coordination.	- Geotech report delivered to TxDOT 04/05/21. - Meeting to discuss detour route held on 05/22/21. - 90% submittal anticipated 06/02/21. - 90% District Plan Review scheduled for 06/16/21. - Draft USACE Permit submittal was received 05/05/21 and is under review. - Comments were issued 05/25/21 on a supplemental work authorization for ROW coordination of additional parcel documents.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 2 - COMMISSIONER MARK JONES

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
FM 2001 Gap Safety Improvements (East of Sunfield to Graef Road) - ROW Only	Kimley-Horn	N/A	N/A	Not Funded for Construction				Cleared by Partnership Project: 01/25/21	<p>TxDOT:</p> <p>County:</p> <p>Program Manager:</p> <p>Engineer: Complete and send out Right of Entry letters in order to complete monumentation and finalize metes and bounds documents.</p> <p>ROW: LJA: Conduct appraisal to evaluate Gas Station property</p>	<ul style="list-style-type: none"> - TxDOT recommends right in and right out for parcel which may impact County ROW negotiations. - Meeting with property owner held on 04/12/21 to discuss alignment shift and ROW adjustments. ROE acquired for additional property.
Hillside Terrace Safety Improvements CSJ: 0914-33-093	BGE	Dec 2018	Fall 2021	Not Funded for Construction				Desktop Research Completed: May 2020	<p>TxDOT: Confirm development costs for on-system reviews only.</p> <p>County: Update Long-range Transportation Plan for additional travel lanes.</p> <p>Program Manager:</p> <p>Engineer: Prepare THC permit and submit comment responses on 30% PS&E Submittal. Prepare summary of virtual open house report, supplemental work authorization, and updated typical section.</p> <p>ROW (LJA) Title commitments being prepared and then On-Hold pending updates on ROW footprint updates. Supplemental work authorization needed for TxDOT appraisal process and possible complications to expanded ROW footprint (displacements).</p> <p>Utilities (Cobb Fendley): Existing Utility Layout being prepared and then On-Hold pending updates on ROW footprint updates. SUE Level B pending.</p>	<ul style="list-style-type: none"> - Virtual Open House ran from 03/22/21-04/09/21 from to coincide with other County virtual open houses: 187 visitors to open house site with 9 comments made. - TxDOT Meeting was held 04/16/21. - Meeting with developers held 04/19/21. - Advanced Funding Agreement meeting with TxDOT was held 04/27/21. - Draft Advanced Funding Agreement for full project limits received 04/27/21 and is under review. - Comments were issued 05/12/21 on a draft 150' ROW exhibit submitted 05/10/21. - Biweekly meetings with LJA, BGE, and Cobb Fendley were held 04/05/21, 05/03/21, 05/17/21. - Meeting with K. Friese to discuss traffic projections was held 05/14/21. - Meeting to discuss supplemental work authorization was held 05/26/21.
Kyle / UPRR Siding Relocation (South of Center St to North of Kohlers Crossing) CSJ: 0914-33-076	UPRR	Jun 2019	TBD	TBD	TBD	TBD	TBD	ENV Approval Anticipated: Summer 2021	<p>TxDOT:</p> <p>Program Manager: Prepare Interlocal Agreement with the City of Kyle for local funding of project based on Advanced Funding Agreement. Prepare draft agenda item and resolution.</p> <p>Engineer:</p> <p>ROW: UPRR (HDR) / County.</p> <p>Utilities: UPRR (HDR).</p>	<ul style="list-style-type: none"> - Updated Oversight Level Special Approval Form was sent to TxDOT on 03/15/21, executed by TxDOT 04/06/21. - As of April TxDOT monthly meeting, even though Advanced Funding Agreement is not executed, TxDOT has indicated environmental documents will now be accepted for review. - The following environmental documents were received on 04/16/21 and have been submitted to TxDOT: Air Transportation Conformity, Biological Resources, Community Impact Assessment, CE Classification, HazMat, Historical Studies, and Waters of the US Delineation. Comments were issued 05/12/21 on Community Impact Assessment, CE Classification, and Transportation Conformity Report. No comments on other documents. - No comments were issued 05/12/21 on a draft Noise Vibration Memo submittal that was received on 04/29/21. - TxDOT provided concurrence on 05/13/21 that a public meeting is not needed. A Notice and Opportunity to Comment (NOC) will be prepared. Public Involvement Plan will be updated to reflect NOC. - Meeting with LCRA is anticipated to be held 06/02/21.
Kohler's Crossing / UPRR Grade Separated Crossing (Preliminary Engineering) CSJ: 0914-33-089	HDR	Oct 2019 Prelim Eng	Spring 2021 25% Plans	Not Funded for Construction				ENV Approval: Summer 2021	<p>TxDOT:</p> <p>Program Manager:</p> <p>Engineer: Prepare environmental documents, and updated bridge construction cost estimate due to utility conflict. Provide updated schedule.</p> <p>ROW: City of Kyle.</p> <p>Utilities: HDR.</p>	<ul style="list-style-type: none"> - Supplemental work authorization for time extension was executed 4/12/21. - Since AFA has been executed, formal TxDOT District schematic comments were received 04/05/21 - 04/25/21. - Biweekly conference calls were held on 04/27/21 and 05/11/21. - Comment response submittal was received 05/12/21 and reviewed with no comments on 05/13/21. - Noise analysis exception request is being pursued. - Meeting with LCRA is anticipated to be held on 06/02/21.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 2 - COMMISSIONER MARK JONES										
PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Precinct 2 Low Water Crossings										
Cotton Gin Road at Porter Creek	Garver	Jul 2019	Early 2021	Late 2021	Late 2021	Late 2021	Mid 2022	Awaiting THC and USACE Summer 2021	Design: Final Plans can be sealed for opportunity to bid as soon as widening project is complete. ROW: Utilities: Frontier - relocation plans for larger Cotton Gin project complete. Goforth - relocation plans complete. Ready to begin relocation once ROW is acquired. Construction will need to wait until after Cotton Gin widening project has completed due to overlap in traffic control plan routes.	- Acquisitions have been closed and funded. - Waiting on environmental responses/clearance from USACE. - THC has requested archeological investigation. Change Order being finalized to get archeological services integrated for final THC approvals. - Working on Hays County permit submittals, submitted first round in January 2021, revisions in February 2021 after rejection due to format. - Anticipating environmental clearances in July 2021.
Turnersville Road at Unnamed Creek 87	Garver	Jul 2019	Mid 2021	Late 2021	Late 2021	Spring 2022	Late 2022	Awaiting THC and USACE Summer/Fall 2021	Design: Complete, pending wetland requirements/requests to clear with USACE. ROW: Metes and Bounds awaiting finalization; ROW acquisition initiated and appraisal/offer packages being put together. The Satterwhite Hill property on Turnersville has a conservation easement on the entire property which may complicate the acquisition process.	- PEC to come in after construction is complete and provide more clearance to proposed roadway. - Offer packages sent to residents 08/17/20 - Satterwhite Hill; waiting on counteroffer. - Environmental clearance coordination needed to due wetlands. - Waiting on environmental responses/clearance from USACE. - THC has requested archeological investigation. Change Order. - Ky-TEX closed 12/23/20. - Received counteroffer from RiverBank Conservation/Satterwhite Hill on 04/14/21; anticipated recommendation will be presented to Commissioner by 05/31/21. Timeframe will now be based on parallel USACE permitting updates (Conservation and Hays County) moving forward. - Discussed status of mitigation bank offerings for USACE with Hays County Natural Resources Coordinator
PROJECTS COMPLETED Managed by Others	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Chaparral Park Road at Little Bear Creek Low Water Crossing	Garver	MA Smith Contracting Company, Inc.	Garver	Nov 2019	Jan 2020	Feb 2020	09/15/20	No pending items.	- Project complete.	
Grist Mill Road at Plum Creek	Garver			NA	NA	NA	NA	No pending items.	- City of Kyle, City of Umland and Developers are proposing major improvements along the Bunton Lane and Gristmill Road corridor. Result of this meeting was that Bunton Lane will be re-aligned and Gristmill Road will be widened. Therefore, these low water crossing projects have been permanently shelved.	



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 3 - COMMISSIONER LON SHELL										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Lime Kiln Road	K Friese & Associates (KFA)	Capital Excavation	BGE	09/15/20	10/05/20	10/05/20	Fall 2021	County: Program Manager: CEI Firm/Engineer: Provide ongoing support in RFI and submittals. ROW/Utilities: Complete.	<ul style="list-style-type: none"> - Professional service agreement and work authorization for LOMR work approved at 04/20/21 Commissioners Court Meeting and executed. - Change Order #1 (\$44,587.68) for traffic control plan changes was executed. - Placement of all cast-in-place walls in Sink Creek Culvert completed; placement of all wingwalls for Sink Creek culvert completed; forming/pouring bridge rail on San Marcos bridge ongoing; reinforcement installation for culvert deck initiated; preparation of subgrade near bridge initiated. 	
PROJECTS IN BIDDING	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Winters Mill Pkwy at RM 12 Safety Improvements CSJ: 0683-03-040	Cobb Fendley	Aug 2016	Dec 2020	04/01/21	Summer 2021	Summer 2021	Spring 2022	CE Approval Completed: 01/07/21	TxDOT: Issue Letter of Concurrence on bid award. Program Manager: Engineer: ROW: No ROW acquisition required. Utilities: No utility conflicts.	<ul style="list-style-type: none"> - Letter of Authority received. - Pre-Bid Meeting was held on 04/07/21. - Addendum No.1 submitted and posted on 04/21/21. - Addendum No. 2 submitted and posted on 04/28/21. - Bi-weekly coordination meetings held with Cobb Fendley on 04/15/21, 04/29/21 and 05/25/21. - Bid Opening was held on 05/05/21 and four (4) bids were received. Lone Star Siteworks, LLC is the apparent low bidder with a bid of \$476,403.27. - Completed Bid Evaluation on 05/18/21. - Request for Letter of Concurrence submitted to TxDOT on 05/28/21.
RM 3237 Safety Improvements (RM 150 Roundabout) CSJ: 0805-04-034	American Structurepoint	Oct 2017	Dec 2020	04/20/21	Spring 2021	Summer 2021	Late 2021	CE Approval: 12/14/20	TxDOT: Program Manager: Review CEI revised work authorization. Verify interest in groundbreaking. Prepare request for Letter of Concurrence on award. Engineer: ROW: None. Utilities: Cobb Fendley (subconsultant to American Structurepoint): PEC and Charter/Spectrum relocation is complete. Frontier relocation is underway. Zayo exception to policy as been approved, no relocation needed.	<ul style="list-style-type: none"> - Biweekly calls were held 03/31/21 and 04/14/21. - Advertisement approved at Commissioners Court on 04/20/21. - Pre-Bid Meeting was held on 04/28/21. - Addendum 1 was issued on 05/06/21. - Bid Opening was held 05/18/21 and six (6) bids were received. Cox Commercial Construction is the apparent low bidder with a bid of \$1,654,710.80. - Bid evaluation, reference checks, and request for concurrence package are being prepared.
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
RM 3237 Safety Improvements (River Mountain, Deer Lake/St. Stephens, Rolling Oaks, Smith Creek/Rogers, Flite Acres Intersections) CSJ: 0805-04-033	American Structurepoint	Oct 2017	Summer 2021	Fall 2021	Fall 2021	Fall 2021	Early 2022	CE Approval Anticipated: Spring 2021	TxDOT: Provide comments on Environmental Documents and 90% submittal. County: Program Manager: Verify if County interested in aesthetics on retaining wall of water quality basin. Engineer: Prepare and submit metes and bounds documents to begin ROW acquisition. Obtain copy of sanitary control easement, submit TCEQ letter. ROW: Utilities: Cobb Fendley (subconsultant to American Structurepoint) is coordinating relocation plans with City of Wimberley (Water), Frontier Underground, PEC Overhead Electric, and Zayo Overhead (Telecom). The following utilities will be protected in place: Charter/Spectrum Overhead Telecom, Frontier Overhead Telecom. Cobb Fendley confirming if City of Wimberley will relocate prior to project or if relocation needs to be incorporated in roadway construction.	<ul style="list-style-type: none"> - TxDOT Comments received 03/02/21-04/09/21. - Biweekly calls were held 03/31/21 and 04/14/21. - Community Impact Assessment report, Project Description Memo, Historic PCR, Archeological Background Study submittal was received 04/28/21 and reviewed with no comments on 05/04/21. Documents sent to TxDOT for review 04/28/21 with comments anticipated by 05/31/21. - Comment resolution meeting with TxDOT was held on 5/10/21. - Construction speed zone request was submitted to TxDOT on 05/14/21. - TCEQ Water Quality Division provided concurrence on 05/17/21 on request letter submitted 05/10/21 regarding proximity of proposed water quality basin to existing livestock well.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 3 - COMMISSIONER LON SHELL										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Jacobs Well Intersection (RM 12) CSJ: 0683-03-043	Pape-Dawson	Dec 2019	Late 2021	Not Funded for Construction				CE Approval Anticipated: Fall 2021	TxDOT: Program Manager: Engineer: Prepare 60% PS&E Submittal prior to 06/29/21. ROW: Not funded. Utilities: Not funded.	<ul style="list-style-type: none"> - Advanced Funding Agreement was approved at 04/13/21 Commissioners Court Meeting. - Biweekly Meeting was held 04/20/21. - 30% Comment Responses received 04/14/21 and reviewed to verify no concerns with proposed direction. - TxDOT Payment Request received 04/19/21; payment approved for 04/27/21 disbursements. - TxDOT Environmental kickoff meeting was held 04/30/21. - TxDOT Pavement Design Memo was received 05/03/21. - TxDOT 60% District Plan Review meeting is anticipated to be held 07/13/21. - Survey work and environmental site work are complete. - Avoidance strategy for the Golden-Cheeked Warbler will be utilized (clearing outside nesting season) since construction funding has not been identified. Once funding is determined, a re-evaluation may be needed.
Centerpoint Road (IH 35 to Hunter Road) Preliminary Engineering Report	Jones & Carter	Dec 2019	Feb 2021	Not Funded for Construction				Desktop Research Completed: Feb 2021	Program Manager: Engineer: ROW: Not funded. Utilities: Not funded.	<ul style="list-style-type: none"> - Meeting with Jones & Carter held 04/08/21 to discuss missing final native files. - Supplemental work authorization for time extension was executed 04/15/21.
McCarty Lane (IH 35 to Hunter Road) Preliminary Engineering Report	Jones & Carter	Dec 2019	Feb 2021	Not Funded for Construction				Desktop Research Completed: Feb 2021	Program Manager: Engineer: ROW: Not funded. Utilities: Not funded.	<ul style="list-style-type: none"> - Meeting with Jones & Carter held 04/08/21 to discuss missing final native files. - Supplemental work authorization for time extension was executed 04/15/21.
Fischer Store at RM 2325 CSJ: 0285-02-014	Pape-Dawson	Apr 2016	Spring 2021	Summer 2021	Spring 2021	Summer 2021	Early 2022	CE Approval Completed: 12/03/20	TxDOT: Program Manager: Prepare bid package and coordinate with Purchasing Department on advertisement. Engineer: ROW: TxDOT to complete audit of ROW. Utilities: PEC pole relocation anticipated to be complete in May 2021.	<ul style="list-style-type: none"> - TxDOT provided comments to the 100% Plans on 04/01/21. - GEC responded to comments from TxDOT on 04/05/21. - TxDOT provided comments on 04/15/21. - GEC responded to comments from TxDOT on 04/20/21. - GEC conducted bi-weekly meeting with Pape-Dawson on 05/04/21 and 05/18/21. - Letter of Authority received from TxDOT on 05/11/21.
Winters Mill Pkwy at FM 3237 Safety Improvements CSJ: 0805-04-031	Cobb Fendley	Aug 2016	Spring 2021	Summer 2021	Fall 2021	Fall 2021	Spring 2022	CE Approval Anticipated: Spring 2021	TxDOT: Awaiting 100% Design Submittal to perform 100% Design Review. Program Manager: 100% Design Review is complete. Comments to be released on 05/26/21. Engineer: Awaiting 100% Design Review by GEC. ROW: ROW Acquisition is ongoing. One parcel will be recommended for final offer per owner's counter offer. Other parcel will be recommended for condemnation due to substantial discrepancy between the offer and owner counter offer. Design Team to revise design to remove need of acquisition to avoid condemnation. Utilities: Cobb Fendley does not anticipate utility conflicts.	<ul style="list-style-type: none"> - Submitted 60% Plans for TxDOT Review on 05/22/20. - TxDOT 60% Design Review Meeting on 06/12/20. - TxDOT scheduled a Coordination Meeting for 08/31/20. - Interlocal Agreement scoping meeting held 09/09/20; no ILA required for project. - Bi-weekly coordination meetings held with Cobb Fendley on 04/15/21, 04/29/21 and 05/25/21.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 3 - COMMISSIONER LON SHELL										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Skyline and Mountain Crest Intersections (RM 12)	BGE	Aug 2019	TBD	Not Funded for Construction				TBD	Program Manager: Submit CS/JAFA request. Schedule a call with TxDOT to discuss project design speed. Engineer: Complete geotechnical investigations and schematic development. ROW: Not funded. Utilities: Not funded.	- Engineer submitted ROE Letters to property owners and initiated survey. - GEC conducted Bi-Weekly Coordination calls with Engineer on 04/09/21, 04/23/21, 05/07/21 and 05/21/21.
3 Low Water Crossings (Rolling Oaks Drive north of Rolling Oaks / North of FM 3237 Intersection, CR 1492 / Blanco River Crossing & Wayside Drive / Blanco River Crossing) Preliminary Engineering Report	LAN	Jun 2020	Spring 2021	Not Funded for Construction				TBD	Program Manager: Engineer: Awaiting final draft PER comments from GEC. ROW: Not funded. Utilities: Not funded.	- GEC conducted Bi-Weekly Coordination Meeting with LAN on 04/21/21. - Comments were issued 05/21/21 on Rolling Oaks PER submittal received 04/30/21 and Slime Bridge PER submittal received 05/03/21. - Comments were issued 05/26/21 on CR 1492 PER submittal received 05/03/21.
RM 12 at RM 3237 CSJ: 0285-03-059; 0805-04-030	RPS	Apr 2019	Spring 2021	Fall 2021	Fall 2021	Early 2022	Late 2022	CE Approval completed on 4/30/21	Program Manager: Awaiting 100% Design from Consultant, anticipated on 06/04/21 Engineer: Submit 100% Design (awaiting Joint Bid Utility Plans - shared Duct Bank and Wimberley Water); anticipated on 06/04/21. ROW: RPS/CLS received 2 of 3 signed counter offers from land owners. Utilities: BBI coordinating with utilities. City of Wimberly, Wimberly Water and Zayo/ Frontier to move forward via joint bid.	- GEC conducted Bi-Weekly coordination meeting with RPS on 04/07/21, 04/20/21, 05/04/21 and 05/18/21. - GEC, RPS and BBI presented the current status of the project to TxDOT Project Manager on 05/21/21.
Wimberley Valley Trail	Ardurra (formerly LNV, LLC)	May 2020	WA 1 - Mid 2021 WA 2 - Late 2022	Not Funded for Construction				TBD	Program Manager: Wimberley Valley GEC projects data - share milestone design files as available; review Master Plan, CIP and TA grant documents. Engineer: Address Master Plan and CIP review comments; continue advancing TA grant application; advance Old Kyle Rd. design concept, schedule Old Kyle Road status meeting with Commissioner Shell. County: Support TA grant documentation - Court action, letters of support and easement letters. ROW: Not funded. Anticipate easement/acquisition analysis in June 2021. Utilities: Not funded. Anticipate analysis in June 2021.	Team meetings held on 04/01/21; 04/08/21; 04/15/21; 04/22/21; 04/29/21; 05/06/21; 05/13/21; 05/20/21. - GEC provided comments on preliminary draft of Master Plan document on 05/06/21 (verbal) and 05/11/21 (written).



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 3 - COMMISSIONER LON SHELL									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
Jacobs Well Corridor Preliminary Engineering Report (FM 2325 to RM 12)	Freese-Nichols	N/A	N/A		Not Funded for Construction			No pending items.	<ul style="list-style-type: none"> - Project Update Meeting to discuss alternatives with the County was held 07/24/20. - Comments were issued on 01/12/21 on a draft PER and Geotechnical Report submittal. - Meeting with Commissioner was held 02/01/21 to go through PER recommendations. - PER resubmittal was received 02/08/21 and reviewed to verify previous comments were addressed. - Geotechnical Report and PER are final. - Project Complete.
Posey Road (IH 35 to Hunter Road) Preliminary Engineering Report	Dannenbaum	Dec 2019	Jan 2021		Not Funded for Construction			No pending items.	<ul style="list-style-type: none"> - Final Schematic Native files requested 01/07/21 and received 01/12/21. - Revised Archeological Survey Submittal was received 01/27/21 and reviewed to verify previous comments were addressed. - Comments were issued 03/23/21 on an Environmental Technical Memo submittal that was received 03/19/21. - Revised environmental tech memo was submitted 03/30/21 and verified all previous comments were addressed. - All final native files received. - Project Complete.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 4 - COMMISSIONER WALT SMITH										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Darden Hill (Darden Hill at Sawyer Ranch Roundabout)	Doucet	Dec 2018	Early 2021	Spring 2021	Spring 2021	Spring 2021	Late 2021	Due Diligence Investigations To Be Completed: May 2021	<p>Program Manager: Work with Doucet and Associates to provide an updated proposal for Construction Phase Services.</p> <p>Engineer: Address 95% Comments.</p> <p>ROW: LJA awaiting updated appraisal on the OC Ranch Property that reflects West Travis County PUA proposed water easement and PEC electric. Support Commissioner Smith in discussions with property owners for ROW acquisition.</p> <p>Utilities: BBI coordinating with utilities for relocation. Working with PEC to receive relocation design and metes and bounds for their replacement easement. Reviewing West Travis County PUA relocation plans and working with PUA to provide their approval of the proposed water easement metes and bounds.</p>	<ul style="list-style-type: none"> - GEC conducted an internal bi-weekly coordination meetings on progress of ROW and Utilities with LJA, BBI and Doucet and Associates on 04/06/21, 04/16/21, 05/13/21 and 05/27/21. - GEC conducted an internal bi-weekly progress coordination meetings with Doucet and Associates on 04/15/21, 05/13/21 and 05/27/21.
Darden Hill (East of Sawyer Ranch Roundabout to RM 1826 Roundabout)	Doucet	Dec 2018	TBD	Not Funded for Construction				TBD	<p>Program Manager: Work with Doucet and Associates to provide updated proposal for survey services.</p> <p>Engineer:</p> <p>ROW: ROW Services to be advertised via RFQ.</p> <p>Utilities: BBI has notified utilities in the corridor that Phase 2 is forthcoming and to prepare for future relocation.</p>	<ul style="list-style-type: none"> - Doucet provided 2 options for the intersection improvements at FM 1826 on 03/04/20. - No further actions are ongoing on this project at this time.
Drainage and Low Water Crossing Improvements (PS&E) (Bear & Sycamore Creeks)	Garver	Dec 2020	Late 2021	Early 2022	Early 2022	Spring 2022	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2021	<p>Program Manager: Obtain clarification on management of this project.</p> <p>Engineer: Prepare updated development schedule to eliminate delays in metes and bounds preparation, prepare layouts and drainage report.</p> <p>ROW: Selection Needed.</p> <p>Utilities: Selection Needed.</p>	<ul style="list-style-type: none"> - Biweekly Meetings were held on 03/03/21, 03/31/21, 04/14/21. - Traffic control plan meeting was held on 04/30/21. - Geometric Memo, Drainage Memo, and Layouts were submitted 05/19/21 and are under review.
RM 12 at RM 150 Realignment (Roundabout) CSJ: 0683-003-042	American Structurepoint	Mar 2018	Summer 2021	Late 2021	Late 2021	Early 2022	Early 2023	CE Approval Anticipated Spring 2021	<p>TxDOT:</p> <p>Program Manager: Once utility information is provided, prepare and submit Utility Advanced Funding Agreement (AFA) requests.</p> <p>Engineer: Address TxDOT 60% Comments, prepare exhibit reflecting consolidated driveways along RM 150 per TxDOT comments for property owner coordination.</p> <p>Utilities: SAM (Subconsultant to American Structurepoint) coordinating with Charter, FiberLight, PEC, City of Dripping Springs, Dripping Springs Water Supply Company. City of Dripping Springs has confirmed wants utility relocation joint bid with roadway construction. Provide estimate information for joint bid utilities for preparation of Utility AFAs.</p> <p>ROW: CLS/Sheets & Crossfield - Condemnation filing being prepared. Possession & Use Agreements anticipated 1st week of September.</p>	<ul style="list-style-type: none"> - Design review meeting with TxDOT Austin District held on 02/10/21. - AFA approved at 02/23/21 Commissioners Court meeting. - Design review comment meeting with TxDOT Area Office held on 03/01/21. - ROW Meeting to discuss acquisition schedule held 04/08/21. - Biweekly coordination meeting with American Structurepoint held on 04/14/21. - Draft ILA for submitted to General Counsel on 04/19/21 and to City of Dripping Springs 04/23/21. - Biweekly utility coordination meeting held 04/23/21. - Updated Ready to Let schedule was provided to TxDOT 04/23/21. - Biweekly Utility Coordination Meeting with American Structurepoint & SAM held on 04/09/21 and 04/23/21. - Comments were issued on 05/6/21 on a Fact Sheet submittal received 05/06/21. - 90% TxDOT District Plan Review Meeting is anticipated to be held 07/14/21.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 4 - COMMISSIONER WALT SMITH

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
US 290 West Intersections (Martin Road) CSJ: 0113-07-075	FSC	Dec 2018	Dec 2020	Summer 2021	Summer 2021	Fall 2021	Early 2022	CE Approved 12/04/20	<p>TxDOT: .</p> <p>County: Execute Possession & Use Agreement with AJ Drilling and issue payment.</p> <p>Program Manager: Continue coordination with County on tree clearing required on Garcia property.</p> <p>Engineer:</p> <p>ROW:</p> <p>Utilities: FSC to continue coordination with utilities and follow up on agreements that were sent out previously to Frontier and Spectrum.</p>	<ul style="list-style-type: none"> - PUA for Garcia property has been executed. - Meeting with TxDOT held 03/26/21 to discuss re-letting of project. - FSC revised plan set for re-bid to include Rock Nail Wall instead of Soil Nail Wall. - 100% Re-bid plans review meeting held 04/16/21 with TxDOT - 100% PS&E Plans submitted 04/23/21 for re-bid letting in July. - Project status meetings with County and FSC held on 05/07/21 and 05/21/21.
US 290 West Intersections (Henly Loop) CSJ: 0113-07-077	FSC	Dec 2018	Dec 2020	Summer 2021	Summer 2021	Fall 2021	Early 2022	CE Approval Anticipated: Spring 2021	<p>TxDOT: Continue coordination with County to accelerate official letting date. Provide environmental clearance.</p> <p>County: - Schedule Letting date.</p> <p>Program Manager: Continue coordinating with Engineer and submit updated letting schedule to TxDOT. Coordinate with County Transportation Department / Commissioner's office regarding ROW encroachment by Homeowner's Association. Coordinate with Commissioner on potential appraisal counteroffer.</p> <p>Engineer:</p> <p>ROW: FSC to complete acquisition process with assistance from Hays County Counsel, currently waiting on counteroffer. Existing fence encroaches on existing ROW and needs to be relocated. PUA still being coordinated.</p> <p>Utilities: FSC to continue coordinating with Frontier on pole relocation which will occur once fence is removed from ROW. Utility agreement under review by Frontier.</p>	<ul style="list-style-type: none"> - Appraisal for single property needed for ROW received 02/03/21. - FSC received final comments from TxDOT. - ENV clearance awaiting final clearance notification, should have notification by June. - 100% Plans Review held on 04/22/21.
US 290 West Intersection with Trautwein (Roadway Construction) CSJ: 0113-07-072	WSB	Nov 2016	Spring 2021	Not Funded for Construction Candidate Project to Have Funding Restored in Summer 2021				CE Approval Anticipated: Spring 2021	<p>TxDOT: Provide comments on 90% design review.</p> <p>County:</p> <p>Program Manager: Coordinate with Engineer regarding TxDOT design review meeting comments.</p> <p>Engineer: Address 90% design review comments from TxDOT Austin District. Provide Utilities Coordinator with updated design files for detailed utility analysis.</p> <p>ROW: None.</p> <p>Utilities: Utility Agreements needed with AT&T (Fiber optic), Texas Gas (gas line), PEC (overhead electric), Spectrum (overhead communication), West Travis County Public Utility Agency (waterline).</p>	<ul style="list-style-type: none"> - BBI held individual utility meetings to discuss relocations with Fiberlight (04/05/21), PEC (04/06/21), Charter Spectrum (04/07/21) and TGS (04/07/21) - Due to TxDOT comments, WSB currently analyzing various retaining wall types. - No County permit for one driveway; recommend coordination with property owner. - Meeting held 05/21/21 to discuss retaining wall alternatives. Another meeting is scheduled for 06/02/21 to present these alternatives to TxDOT. - Supplemental agreement for Public Involvement regarding detour route currently being discussed.



**HAYS COUNTY 2016 ROAD BOND PROGRAM
MAY 28, 2021**

PRECINCT 4 - COMMISSIONER WALT SMITH

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
RM 150 West Alignment (Kyle)	K Friese	Jun 2019	Late 2021	Not Funded for Construction				TBD	<p>TxDOT:</p> <p>Program Manager: Monitor stakeholder engagement activities and early acquisition planning; follow up with County about time extension for CD&P, track correspondence between KFA and various stakeholders.</p> <p>Engineer: Continue coordinating with stakeholders; advancing travel modeling, vertical alignment, drainage analysis and intersection design; continue early acquisition discussion with County as they determine/contract with ROW consultant; on-going ROE/environmental field work - Zimmerman ROE (Z. Brady rep) pending; CD&P - time extension; prepare for 05/26/21 check-in with the County.</p> <p>County: Advise or approve approach for CD&P time extension.</p> <p>ROW: Not funded. Anticipate ROW consultant by Summer 2021.</p> <p>Utilities: Not funded.</p>	- GEC check-in meetings held on 04/29/21 and 05/12/21.
Dripping Springs SW Connection Study (RM 150 Extension) (RM 12 to US 290)	K Friese	Dec 2019	Late 2022	Not Funded for Construction				TBD	<p>TxDOT:</p> <p>Program Manager: Review virtual public meeting summary, once submitted; coordinate supplemental for time extension; participate in CAP #3 meeting; provide Martin Rd KMZ if available.</p> <p>Engineer: Summarize virtual public meeting feedback received; advance property owner engagement starting with concrete plant; prepare for 06/16/21 CAP #3 meeting.</p> <p>County: Monitor/participate in CAP meetings and virtual public meeting.</p> <p>ROW: Not funded.</p>	- Virtual Public Meeting live from 03/22/21 to 04/09/21. - Check-in with County for Study, along with Darden Hill Expansion, held on 05/05/21. - Meeting held on 05/06/21 with Holder Lane stakeholder group. - GEC check-in meetings held on 04/29/21 and 05/12/21.
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Sawyer Ranch Road (Pedestrian Walkway and Bicycle Improvements)	Volkert	D&S Concrete Contractors	Volkert	12/04/19	02/22/20	02/22/20	09/01/20	County: Secure ILA payment from Dripping Springs ISD.	- Substantial completion issued 09/1/20. - Final Completion issued 10/23/20. - Supplemental work authorization was executed 11/11/20. - As-Builts received 12/04/20.	
Drainage and Low Water Crossing Improvements Preliminary Engineering Report (Bear & Sycamore Creeks)	M&S	N/A	N/A	Not Funded for Construction				No pending items.	- All environmental and geotechnical comments have been addressed. - Revised PER submittal and native files submitted 11/10/20. - Notice of Completion letter received 01/13/21. - Project closeout letter issued 01/13/21. - Change Order No. 5 for Time Extension was executed 04/13/21 to allow for processing of final invoice. - Project Complete.	
US 290 West Intersection with Trautwein (Temporary Traffic Signal) CSJ: 0113-07-072	WSB	Austin Traffic Signal	Pape Dawson	04/21/20	05/19/20	06/22/20	12/08/20	No pending items.	- Preconstruction meeting held on 06/16/20. - Concurrence letter received from TxDOT 07/08/20. - Contractor mobilized in August. - Signal was operational by Labor Day weekend and striping is scheduled for 09/14/20. - Striping completed 09/14/20. - TxDOT signed off on punch list 12/08/20. - Substantial and final completion letters were received on 12/21/20. - Project complete.	