



**HAYS COUNTY / TXDOT PARTNERSHIP PROGRAM  
MAY 28, 2021**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE										
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS - REMARKS	
						START	FINISH			
FM 150 CTL Project (Lehman Road to SH 21) CSJ: 0805-01-020 Letting: County	Bowman	Curran Construction	RS&H	06/30/15	04/04/16	05/04/16	08/31/17	No pending items.	- ENV Clearance issued 03/31/15. - TxDOT issued Letter of Authority (LOA) for construction letting on 05/26/15. - Construction Contracts executed with Curran Contracting Company on 10/13/15. - Final Audit held 09/02/20. - TxDOT Final Acceptance Letter issued 01/28/21. - Project Complete.	
IH 35 Ramps Project CSJ: 0016-02-145 Letting: TxDOT	CP&Y	Angel Brothers	TxDOT	12/17/15	Mar 2016	04/04/16	Fall 2017	No pending items.	- CE was approved 09/17/15. - IAJR was approved on 11/30/15. - Eight bids were received on 12/03/15 ranging from \$8.97M to \$13.43M. - Texas Transportation Commission awarded the construction contract on 12/17/15 to Angel Brothers in the amount of \$8,969,400.82. - Project Complete.	
FM 110 South (SH 123 to FM 621) CSJ: 3545-02-007 and 3545-02-009 Letting: TxDOT	Binkley & Barfield (BBI)	Hunter Industries	TxDOT	Jun 2019	Jul 2019	Late 2019	Fall 2020	<b>ROW:</b> Grading easement extension is being prepared by LAN for coordination with the property owner.	- Contract awarded to Hunter Industries in amount of \$15,155,083.38 NTP issued on 09/03/19. - Natural Resources Conservation Service letter regarding York Creek Site 13 Grading Plan received 07/02/20. - York Creek Improvement District Meeting was held 08/03/20 and approval letter received 08/10/20. - Property owner meeting was held 10/23/20 to discuss access to York Creek Grading site. - Project Complete.	
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
FM 110 Middle (FM 621 to SH 80) CSJ: 3545-02-008 and 3545-03-004 Letting: TxDOT	JMT	James Construction	TxDOT	Oct 2019	Mar 2020	Jul 2020	Spring 2021	<b>TxDOT:</b> Manage construction.  <b>Program Manager:</b>  <b>CEI Firm:</b>	- HMAC for entire project, bridge deck and guard rail on south side of bridge have been completed; ongoing work includes finishing rip rap, small signage throughout project, bridge rail pourings, guard rail on north side of bridge, and mow strip placement; remaining items include paving and marking entire project, providing power to temporary signal at SH 80, and punch list.	
FM 150 CTL Gap Project (West of Waterleaf) CSJ: 0805-01-TBD Letting: County	Bowman	Cox Commercial Construction	Pape Dawson	09/24/20	01/25/21	02/01/21	Spring 2021	<b>TxDOT:</b> <b>Program Manager:</b> Continue coordination with design engineer and CEI Firm.  <b>CEI:</b>	- Change Order No. 1 approved by Commissioner on 04/19/21. - All ACP base and overlay has been completed, and pavement marking is anticipated to be completed the week of 05/31/21; remaining work includes backfill of pavement edges, topsoil, seeding, small amount of sidewalk, ADA ramps, clean up, and punch list work.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH			
FM 110 North (SH 80 to IH 35) CSJ: 3545-01-005 and 3545-03-003 Letting: TxDOT	LJA	Mar 2013	Spring 2021	Summer 2021	Summer 2021	Summer 2021	Fall 2022	FM 110 Re-eval #2 Approved: 06/14/17	<b>TxDOT:</b> Coordinate UPRR permit. Provide signed VE form.  <b>Program Manager:</b> Provide ROW reconfiguration / condemnation assistance. Review environmental (Re-Eval #3) supporting documents. Prepare TxDOT Financial Plan.  <b>Engineer:</b> Provide update plan submittal.  <b>ROW:</b> Sheets & Crossfield - Pursue condemnation / settlement agreements with remaining owners.  <b>Utilities:</b> Cobb Fendley - Continue utility coordination with PEC, Spectrum, Grande, CenturyLink, and GBRA.	- General FM 110 Project Status meeting with Commissioner was held 04/13/21. - Meeting with TxDOT to discuss construction comments was held 04/16/21. - Supplemental work authorization for ROW staking for the City of San Marcos parcels was received 04/23/21 and executed. - Revised Exhibit A was submitted on 05/12/21. - Airport Signage meeting with Texas Aviation Partners and TxDOT is anticipated to be held in June. - Additional TxDOT Comments on Title Sheet and Form 1002 were received 05/10/21. - Public Involvement information from Maxwell Water for re-evaluation was received on 05/17/21. - Updated construction management plan and certifications were submitted on 05/27/21.



**HAYS COUNTY / TXDOT PARTNERSHIP PROGRAM  
MAY 28, 2021**

**PRECINCT 2 - COMMISSIONER MARK JONES**

PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
RM 967 (Cole Springs to FM 1626) CSJ: 1776-01-032 Letting: TxDOT	TxDOT	Capital	TxDOT	May 2014	09/02/14	09/02/14	04/01/16	No pending items.	- County payment in the amount of \$4,699,279.95 was previously remitted to TxDOT. County to contribute up to \$5M for construction costs. - Let 05/06/14. Awarded to Capital Excavation at \$4,408,237.86, 3.6% under the Estimate. - Construction time was 227 working days and began on 09/02/14. Time suspended late Feb through mid-Mar 2016. - Substantial Completion issued 04/01/16. - Construction overpayment reimbursed to County by TxDOT 05/21/18. - Project Complete.	
FM 2001 Environmental (IH 35 to SH 21) CSJ: 1776-02-018	Kimley-Horn	NA	NA	Task under the Partnership Program completed. Current development being conducted under the 2016 Road Bond Program				No pending items.	- Partnership AFA Amendment #4 approved by County 06/30/20; fully-executed 07/02/20. - TxDOT issued FONSI on 01/25/21. - Project Complete.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Robert S. Light Extension / Buda Truck Bypass (IH 35 to FM 1626) CSJ: 0914-33-068 Letting: TxDOT	HDR	Jul 2013	Apr 2021	05/10/21	Summer 2021	Summer 2021	Early 2023	Open House Date: Mar 2014  Virtual Public Hearing: 09/24/20 through 10/09/20  FONSI Issued: 01/28/21	<b>TxDOT:</b> Provide Questions from Bidders.  <b>Program Manager:</b> Coordinate with TxDOT Utilities on UJUA execution for PEC Distribution.  <b>Engineer:</b> Address questions from bidders and prepare Addendum.  <b>Utilities:</b> HDR - Continue coordination with utilities, including recently installed utilities permitted after 90% plans were complete. Provide agreements and permits for relocations. All 7 utilities have submitted clearance forms.  <b>ROW:</b> HDR - Centex Parcel meeting held 12/18/20, will need to be condemned.	- General Notes, Stormwater Pollution Prevention Plan, and Construction Management Plan updates sent to TxDOT on 04/06/21. - Continued coordination with HDR and TxDOT regarding Questions & Answers to Contractor questions and Addendum 1. - Auditor's Office processed Centex PUA payments and delivered all fully-executed documents and payments to Title Company on 04/28/21. - Bid Opening is anticipated on 06/04/21.
RM 967 Maintenance (UPRR to IH 35) CSJ: TBD Letting: TxDOT	BGE	May 2018	TBD	Not Funded for Construction				TBD	<b>TxDOT:</b> Area Office to review recently completed estimate for RM 967 Rehabilitation project. Follow up with Austin District to coordinate funding.  <b>Program Manager:</b> 95% Plans currently being reviewed.  <b>Engineer:</b>  <b>Utilities:</b> Coordinate with Area Office on any potential utility issues.  <b>ROW:</b> No ROW Acquisition anticipated.	- TxDOT Area Office provided updated Rehabilitation Project estimate on 04/07/21. - Meeting with TxDOT was held 05/13/21 to discuss UPRR requirements. - Advanced Funding Agreement forms to move project forward to construction as a 50/50 split between the County and TxDOT submitted on 05/17/21. - Meeting with County, City of Buda, and TxDOT was held on 05/25/21 to discuss project scope and resolution.



**HAYS COUNTY / TXDOT PARTNERSHIP PROGRAM  
MAY 28, 2021**

PRECINCT 3 - COMMISSIONER LON SHELL									
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
RM 12 (Saddleridge to Hugo) CSJ: 0285-03-057 Letting: TxDOT	HNTB	Curran	TxDOT	04/30/15	06/18/15	09/14/15	May 2016	No pending items.	<ul style="list-style-type: none"> <li>- Partnership Program presented to Commissioners Court on 02/12/13, AFA with TxDOT approved by Commissioners Court on 10/22/13 and executed by TxDOT on 12/18/13.</li> <li>- Final plans submitted to TxDOT on 01/16/15.</li> <li>- Let on 4/7/15 and contract awarded to Curran Contracting for \$3,090,648.52.</li> <li>- Preconstruction meeting held on 08/10/15.</li> <li>- Open to Traffic 05/09/16 (time charges stopped); Substantial Completion 08/18/16.</li> <li>- TxDOT accepted construction on 11/09/16. Construction is complete.</li> <li>- Project Complete.</li> </ul>
RM 12 (Hugo to Pioneer) CSJ: 0285-03-055 Letting: TxDOT	HNTB	Dan Williams	TxDOT	08/28/14	10/02/14	11/17/14	Sep 2015	No pending items.	<ul style="list-style-type: none"> <li>- Managed by TxDOT.</li> <li>- This project includes pavement widening to add shoulders on either side of RM 12, from 1 mile E of Hugo Rd. to Pioneer Trail. Also includes overlay to SH 80.</li> <li>- Preconstruction meeting held on 11/13/14.</li> <li>- Substantial Completion granted Sep 2015.</li> <li>- Project Complete.</li> </ul>
RM 12 (Turn Lanes) CSJ: 0285-03-053 Letting: TxDOT	HNTB	Dean Word	TxDOT	Sep 2013	Spring 2014	Mar 2014	Nov 2014	No pending items.	<ul style="list-style-type: none"> <li>- Managed by TxDOT.</li> <li>- This project included pavement widening to add turn lanes at the intersections of RM 12 with Oakwood Loop/Summer Mountain, Oakwood Loop, and Rancho Encino Drive.</li> <li>- Preconstruction meeting held on 02/07/14.</li> <li>- Substantial Completion granted Nov 2014.</li> <li>- Project Complete.</li> </ul>
FM 150 West Nature & Character Study (RM 12 to FM 2770) CSJ: 1197-01-019; 0805-04-027 Letting: TxDOT	K Friese	N/A	N/A	Not Currently Funded for PS&E or Construction				No pending items.	<ul style="list-style-type: none"> <li>- Partnership Program presented to Commissioners Court on 02/12/13.</li> <li>- RFQ to shortlisted firms was issued on 12/09/13. SOQs were received on 01/06/14.</li> <li>- AFA with TxDOT approved by Commissioners Court on 10/22/13 and executed by TxDOT on 12/18/13.</li> <li>- Internal Partnership Team Charrette held on 09/11/14.</li> <li>- First Community Informational Meeting held on 10/16/14.</li> <li>- First CAP meeting held 12/9/14. Final Phase 1 CAP meeting held on 01/21/16.</li> <li>- First Phase 1 Public Workshop held 3/25/15, second held 10/22/15.</li> <li>- First Phase 2 CAP meeting held 11/15/17.</li> <li>- First Phase 2 Public Workshop held 12/13/16.</li> <li>- Court accepted Final Master Plan on 10/17/17.</li> <li>- Project Complete.</li> </ul>
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS
						START	FINISH		
Posey Road at IH 35 Interchange CSJ: 0016-03-103 Letting: TxDOT	Dannenbaum	Webber	TxDOT	Jul 2018	Aug 2018	Feb 2019	Summer 2021	<p>TxDOT: Program Manager: Engineer: Provide ongoing support for RFIs and submittals.</p>	<ul style="list-style-type: none"> <li>- Amendment and supplemental work authorization (\$24,650) for Dannenbaum for additional reviews of RFIs for TxDOT was approved at Commissioners Court and executed on 04/20/21.</li> <li>- GoForth Final Utility Payment (\$1,033.77) was issued on 04/27/21 disbursements.</li> <li>- Mainlane traffic switch south of overpass may occur in early June; remaining items to be completed include frontage road edge level-up throughout project; Centerpoint on-ramp and York Creek exit ramp; cable conflicts in ditches outside southbound frontage road north of Posey and north east side of northbound frontage road and Posey; various ramps and headwalls and flex base work, along with rip rap pads and dissipaters at certain headwall locations.</li> </ul>



**HAYS COUNTY / TXDOT PARTNERSHIP PROGRAM  
MAY 28, 2021**

PRECINCT 4 - COMMISSIONER WALT SMITH										
PROJECTS COMPLETED	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	ACTUAL		ACTION ITEMS		
						START	FINISH			
FM 150 West Alignment (Arroyo Ranch Road to IH 35/Yarrington Rd) CSJ: 0805-04-028; 0016-17-013	K Friese	NA	NA					No pending items.		<ul style="list-style-type: none"> <li>- Notice of Intent for EIS published on 07/18/18.</li> <li>- First Agency &amp; Public Scoping Meetings held on 08/02/18.</li> <li>- Phase 1 Open House 09/23/14; Public Meeting:04/14/15.</li> <li>- Phase 2 Scoping Meeting 1 08/02/18; Public Meeting 2 10/25/18.</li> <li>- Project Complete.</li> </ul>
FM 150 West Nature & Character Study - Driftwood Bypass (RM 150 to RM 967) (SWA)	K Friese	NA	NA					No pending items.		<ul style="list-style-type: none"> <li>- Verified team has latest FM 1826 at RM 967 Roundabout Design with Dan Rogers (WSB).</li> <li>- H&amp;H analysis available week of 05/18/20.</li> <li>- Evaluating supplemental to allow for time extension for deliverables submittal and project close out.</li> <li>- On-going coordination meetings being held.</li> <li>- Proposed alignment/recommendation received 12/16/20.</li> <li>- Status check-in with Commissioner Smith on 12/16/20.</li> <li>- Final preliminary schematic deliverables and drainage report submitted Spring 2021.</li> <li>- Project Complete.</li> </ul>
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
FM 150 West Nature & Character Study - Darden Hill Extension (Sawyer Ranch Road to RM 150) (SWA)	K Friese	Nov 2019	Late 2021					N/A	<p><b>County:</b> Provide approval to advance stakeholder engagement when appropriate (Commissioner Smith).</p> <p><b>Program Managers:</b> Coordinate supplemental for time extension.</p> <p><b>Designers:</b> Develop public involvement timeline when approved to advance stakeholder engagement.</p>	<ul style="list-style-type: none"> <li>- Check-in with County for Darden Hill Extension, along with SW Connector Study, held on 05/05/21.</li> <li>- Biweekly meetings held on 04/29/21, 05/12/21.</li> </ul>