

**TRANSPORTATION DEPARTMENT PROJECTS
MAY 31, 2023**

PRECINCT 1 - COMMISSIONER DEBBIE INGALSBE										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
FM 110 South Grading (SH 123 to Grading Site within SCS 13 Reservoir) Letting: County	K Friese & Associates	Capital Excavation Company	Raba-Kistner	12/06/22	02/17/23	02/27/23	Summer 2023	County: Program Manager: CEI/Engineer: Provide ongoing support in RFI and submittals.	- Excavation continued on project site; material hauled from project site.	
PRECINCT 3 - COMMISSIONER LON SHELL										
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISE	BID LETTING	ESTIMATED CONST.		ENVIRONMENTAL CLEARANCE	ACTION ITEMS	PROGRESS / REMARKS
		START	FINISH			START	FINISH			
Jacobs Well Road (CR 182) Horizontal Alignment Improvement CSJ: 0914-33-098	Freese and Nichols	TBD	TBD	Spring 2025	Spring 2025	Spring 2025	Fall 2025	Approval Anticipated: TBD	County: Select ROW Coordinator and Utility Coordinator. TxDOT: Program Manager: Engineer: Submit revised work authorization. ROW: Utilities:	- Amendment to Professional Service Agreement to update rates approved at 04/25/23 Commissioners Court Meeting. - Deductive Supplemental No. 1 Work Authorization No. 1 was executed 05/09/23. - Comments on draft Work Authorization No. 2 for PS&E were issued 05/26/23.
PRECINCT 4 - COMMISSIONER WALT SMITH										
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI FIRM	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION SCHEDULE		ACTION ITEMS	PROGRESS / REMARKS	
						START	FINISH			
Robert S. Light Boulevard / Buda Truck Bypass (IH 35 to RM 967)	BGE	Hunter Industries, Ltd.	Volkert, Inc.	03/28/23	Summer 2023	Summer 2023	Fall 2023	County: Issue Notice to Proceed to Hunter Industries, Ltd. TxDOT: Program Manager: Submit City of Buda Interlocal Agreement Invoice #2 after Notice to Proceed issued to Contractor. CEI: Engineer: ROW: No ROW acquisition anticipated. Utilities: No utility conflicts anticipated.	- Bid opening held on 03/07/23; two bids were received with Hunter Industries, Ltd. the apparent low bidder at \$1,140,202.65, 21% below the Engineer's Estimate. - Award approved at 03/28/23 Commissioners Court Meeting. - BGE Contract Amendment No. 1 for bidding and construction phase services approved at 04/11/23 Commissioners Court meeting. - Volkert Contract Amendment No. 1 to supplement Exhibit D rate schedule with rates for materials testing services approved at 04/11/23 Commissioners Court meeting. - BGE Work Authorization No. 2 for Construction Phase Services executed 04/11/23. - Volkert Work Authorization No. 1 for Construction Engineering Inspection executed 05/03/23. - Pre-Construction meeting held 05/10/23.	